



PRASA PROJECT
APPLICABLE FROM TRAINSET 190+ AS PER BASELINE 10.4

SELF INSPECTION SHEET


CONFIDENTIAL INFORMATION


This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE


MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
				TC1	M4	M1	M2	M3	TC2		
<input checked="" type="checkbox"/>	DTR30225487/3	AAD0001278566	CARBODYSHELL M3,M4 ASSEMBLY	CB2210	<input checked="" type="checkbox"/>				X	PRA.CB2210.DTR30225 487/3.V30	YES
<input type="checkbox"/>											

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	10/01/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	10/01/2018
			CHECKER	Nosizo Pindela	10/01/2018
			COMPILER	Thanyani Mathegu	10/01/2018
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/07/04	Certain dimensional checks moved to CB1220 and CB1230	APPROVER	Itumeleng Modiba	2018/07/04
			CHECKER	Nosizo Pindela	2018/07/04
			REVISED BY	Ramokone Motama	2018/07/04
3	2018/12/12	Added dimensional check points to CB2210	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	13/03/2019	Added D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Nosizo Pindela	13/03/2019
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	06/08/2020
			REVISED BY	Bongane Masina	06/08/2020
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	19/04/2021
			REVISED BY	Bongane Masina	19/04/2021
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi collins	17/08/2021
			CHECKER	Mpho Mulaudzi	17/08/2021
			REVISED BY	Mpho Mulaudzi	17/08/2021
25	19/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi collins	19/02/2022
			CHECKER	Andani Muthelo	19/02/2022
			REVISED BY	Andani Muthelo	19/02/2022
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	14/04/2023
			REVISED BY	Mohlampe Amogelang	14/04/2023
30	20/07/2023	New Baseline change 10.4	APPROVER	Ngobeni Tyson	28/07/2023
			CHECKER	Mohlampe Amogelang	28/07/2023
			REVISED BY	Mohlampe Amogelang	28/07/2023
31	07/11/2023	Added traceability for welding sections	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Mohlampe Amogelang	07/11/2023
			REVISED BY	Ntokozo Zwane	07/11/2023
TRAINSET	CAR	OPERATOR NAME& ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
214	M4	lunga 471497	23/02/24	SI.CB2210.254.V30	17



	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	

Car: M3 & M4	NCR:	Work station: CB2210
--------------	------	----------------------



I - Documentation and Instruments Control

1.1 - Documentation Control

Document	Type of car						Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	TC1	M1	M2	M3	M4	TC2					
DTR30225487/3					X				✓		

1.2 - Instruments Control


Monitoring and Measuring Instrument Control - Used for Special Process

















Instruments	Serial number	Calibration or Verification Validation Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
TUBULAR	22713	04/10/24	✓	23/02/24	
30M TAPE	61157P00814	23/03/31	✓	23/02/24	
LASER TAPE	125425924	08/01/24	✓	23/02/24	

1.3 Consumables


Welding Consumable Control - Used for Special Process


Fiber Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
AUTROD 308 LS1	E221880	MIG	✓	23/02/24	
ER 309 LS1	318394	MIG	✓	23/02/24	
				23/02/24	



		CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3		Rev. 31 Date 07/11/2023	Project: PRASA SI.CB2210.254.V30			
II - Self Inspection - Items to Check								
II.1 - Items to check								
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NOK	Remark	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓			 23/02/24	 23/02/24
02	REFER TO ANNEXURE A	Spot welding inspected and approved according to procedure	IND-SAL-WMS-016 e DTD0000210675	✓			 23/02/24	 23/02/24
03	REFER TO ANNEXURE B	Arc welding inspected and approved according to procedure	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓			 23/02/24	 23/02/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓			 23/02/24	 23/02/24
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document	Approved according specified on pages below.	✓			 23/02/24	 23/02/24
06	N/A 	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓			 23/02/24	 23/02/24

Signature
 2024-02-15
 Inspection: KIS 01/0
 FITTING QUALITY

	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI,CB2210.254.V30
		Date 07/11/2023	
		Welding Traceability	



LHS

Boiler maker (Name & Sign): Lebogang Mphahlele

RHS

Welder (Name & Sign): Wuson J

RHS

Boiler maker (Name & Sign): Gerard G. Moko

RHS

Welder (Name & Sign): BOBBET Moko

LHS

Boiler maker (Name & Sign): Lebogang Mphahlele

RHS


Welder (Name & Sign): Wuson J

RHS

Boiler maker (Name & Sign): Gerard G. Moko

RHS

Welder (Name & Sign): BOBBET Moko



LHS


Boiler maker (Name & Sign): Tim Moko


Welder (Name & Sign): BOBBET Moko

RHS



Boiler maker (Name & Sign): Lebogang Mphahlele

Welder (Name & Sign): BOBBET Moko




	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	


EUF Reinforcement Plates



END 1
Boiler maker (Name & Sign): Lawrence [Signature]
Welder (Name & Sign): Robert [Signature]




END 2



Underneath the CAR

END 2
Boiler maker (Name & Sign): Tim [Signature]
Welder (Name & Sign): Wesley [Signature] 12/02/24



FEDOLI
Operator: [Signature]


Signature
2024-02-15
FEDOLI
Fitting Quality
2024-02-15



CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.
31
Date
07/11/2023Project: PRASA
SI.CB2210.254.V30

Specifications of Details for CBS measurement



Measure gap between jig pillar / chair and underframe = 0mm. No gap.

After loading and clamping

Fill in the gap found each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side													
Right Hand Side													

Signature Operations:

Date: 13/02/24

After Welding.

Fill in the gap found each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side													
Right Hand Side													

Signature Industrial Quality:

Date:



CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.

31




Date

07/11/2023


Project: PRASA

SI.CB2210.254.V30

Specifications of Details for CBS measurement



Measurement positions on roof rail and sidewall omega corner.



Measurement positions on sidewall and side sill corner.



Reinforcement area measurement positions on roof reinforcement area.



Detail F


Don't consider the reinforcement



CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3


Rev.
31
Date
07/11/2023Project: PRASA
SI.CB2210.254.V30

Specifications of Details for CBS measurement

PME Column LHS - RHS should be
≤ 2MM on each point.

BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3269	3268	1	2405	2406	1
B	3268	3268	3	2405	2403	2
C	3269	3270	1	2406	2406	0
D	3269	3268	1	2405	2407	2
E	3266	3266	0	2404	2404	0
F	3265	3266	1	2405	2406	1
G	3269	3269	0	2405	2406	1
H	3271	3270	1	2404	2404	0
I	3266	3264	2	2406	2405	1
J	3266	3266	0	2405	2405	0
K	3267	3269	2	2404	2406	2
L	3268	3269	1	2405	2407	2
M	3268	3265	3	2406	2406	0
N	3270	3269	1	2408	2408	0





CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.

31


Date

07/11/2023

Project: PRASA

SI.CB2210.254.V30

Specifications of Details for CBS measurement

PME Column LHS - RHS should be $\leq 2\text{MM}$ on each point.

AFTER WELDING


	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3294	3296	2	2408	2406	2
B	3268	3266	2	2405	2405	0
C	3296	3296	0	2404	2405	1
D	3294	3295	1	2406	2404	2
E	3266	3266	0	2403	2404	1
F	3266	3265	1	2405	2405	0
G	3297	3296	1	2405	2405	0
H	3295	3295	0	2407	2406	1
I	3264	3265	1	2405	2403	2
J	3266	3266	0	2404	2405	1
K	3296	3295	1	2406	2404	2
L	3294	3294	0	2405	2407	2
M	3265	3269	4	2406	2405	1
N	3296	3295	1	2407	2409	2

23/02/24





CBS measurement

BEFORE WELDING



Do not consider reinforcement (Take measurements top area of zee profile




Detail G


Considering the reinforcement flat

	2270 to 2276
A	2273
B	2274
C	2274
D	2273
E	2277
F	2274
G	2273
H	2275
I	2276
J	2277
K	2273
L	2271
M	2275
N	2272


Signature

	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	
CBS measurement			


AFTER WELDING





	2265 to 2271	2270 to 2276
A	2270	
B		2274
C	2266	
D	2269	
E		2275
F		2271
G	2268	
H	2265	
I		2276
J		2276
K	2269	
L	2271	
M		2275
N	2268	



Do not consider reinforcement (Take measurements top area of zee profile



Take measurement close to radius (considering reinforcement)





CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.

31


Project: PRASA

SI.CB2210.254.V30

Date

07/11/2023

Specifications of Details for CBS measurement



1380 to 1382 mm

DIAGONAL DIFFERENCE $D1-D2 \leq 3\text{mm}$

Higher Dimension

1382

D1

2416

Central Dimension

1381

D2

2414

Lower Dimension

1381

D1-D2

2

GIBELA SOLUÇÕES E SERVIÇOS LTDA
Mps. e. p. p. n. y. o.
FITTING QUALITY

2024-02-15

Signature



CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.

31


Date

07/11/2023

Project: PRASA

SI.CB2210.254.V30

Specifications of Details for CBS measurement



1380 to 1382 mm

DIAGONAL DIFFERENCE $D1-D2 \leq 3mm$

Higher Dimension

1381

D1

2412

Central Dimension

1381

D2

2413

Lower Dimension

1381


D1-D2

1

23/02/24



Signature

		CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3		Rev. 31	Project: PRASA SI.CB2210.254.V30				
				Date 07/11/2023					
Item	Description of the issue				OK	Signature/Date (Manufacturing)		Signature/Date (Quality)	
II.2 - Check List REX									
Check List Items									
Item	Picture/Drawing	Description	Criteria /Record	OK	NOX	Revers	Signature/Date (Manufacturing)	Signature/Date (Quality)	
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX						



Signature

2024-02-15

Signature: [illegible]
MPS-30225487/3
FITTING QUALITY

	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	

Self Inspection - Final Result

				DATE	NAME	SIGNATURE
HOLD POINT		GO	(If activities are not complete, the missing activities must not impact the next stage)	23/02/24	hwngha Operations	
			Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	23/02/24	Ntokoro Industrial Quality	
		NO GO	There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)		Operations	
			There are non-conformities impact the quality of the product and there is no corrective action defined yet)		Industrial Quality	

In case of "NO GO", describe blocking problems


In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Responsible	Due date	Status


Operations

Quality

Mpisana Khanyilo
FITTING QUALITY
2024-02-15
Signature




PRASA PROJECT



APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1


SELF INSPECTION SHEET


CONFIDENTIAL INFORMATION
 This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


APPLICATION REFERENCE												
MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 	
				TC1	M4	M1	M2	M3	TC2			
<input type="checkbox"/>	DTR3022548/2	ADD0001278556	CARBODY SHELL M1, M3, M4 ASSEMBLY	CB2220		<input checked="" type="checkbox"/>	X		X		PRA CB2220.DTR3022548 7/2.V21	YES
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												


REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	01/02/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	01/02/2018
			CHECKER	Nosizo Pindela	01/02/2018
			COMPILER	Thanyani Mathegu	01/02/2018
1	18/05/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	18/05/2018
			CHECKER	Nosizo Pindela	18/05/2018
			REVISED BY	Ramokone Motama	18/05/2018
2	2018/07/05	Certain dimensional checks added and others moved to CB1210	APPROVER	Itumeleng Modiba	2018/07/05
			CHECKER	Nosizo Pindela	2018/07/05
			REVISED BY	Ramokone Motama	2018/07/05
3	2018/06/12	Width tolerance as per DT0000336600	APPROVER	Itumeleng Modiba	2018/06/12
			CHECKER	Nosizo Pindela	2018/06/12
			REVISED BY	Nosizo Pindela	2018/06/12
5	24/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	24/01/2019
			CHECKER	Nosizo Pindela	24/01/2019
			REVISED BY	Vanessa Ntuli	24/01/2019
6	13/03/2019	Added D1 and D2 on Self - Inspection length measurements Remove	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Nosizo Pindela	13/03/2019
10	22/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	22/08/2019
			CHECKER	Nosizo Pindela	22/08/2019
			REVISED BY	Nosizo Pindela	22/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	06/08/2020
			REVISED BY	Bongane Masina	06/08/2020
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	19/04/2021
			REVISED BY	Bongane Masina	19/04/2021
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi collins	17/08/2021
			CHECKER	Mpho Mulaudi	17/08/2021
			REVISED BY	Mpho Mulaudi	17/08/2021
25	20/02/2022	New Baseline change 10.3.1	APPROVER	Collins Mbhombi	19/02/2022
			CHECKER	Andani Muthelo	19/02/2022
			REVISED BY	Andani Muthelo	19/02/2022
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Collins Mbhombi	14/06/2022
			CHECKER	Andani Muthelo	14/06/2022
			REVISED BY	Andani Muthelo	14/06/2022
27	19/10/2022	Addition of traceability for sealant application & welding	APPROVER	Collins Mbhombi	19/10/2022
			CHECKER	Ntokozo Zwane	19/10/2022
			REVISED BY	Amogelang Mohlampe	19/10/2022
28	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER	Vanessa Ntuli	14/04/2023
			CHECKER	Ntokozo Zwane	14/04/2023
			REVISED BY	Amogelang Mohlampe	14/04/2023
29	28/10/2023	Addition of bracket quantity	APPROVER	Ngobeni Tyson	28/10/2023
			CHECKER	Ntokozo Zwane	28/10/2023
			REVISED BY	Amogelang Mohlampe	28/10/2023

TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
244	M14	Mthokozisi 426954	23/02/24	SI.CB2220.250.V29	13

APPROVED BY:  DATE: 2024-02-23



	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA	
		29		
		Date		
Car: M1,M3&M4		NCR:	Work station: CB2220	

 Safety Related







I - Documentation and Instruments Control



I.1 - Documentation Control

Document	Type of car					Revision	Observation	OK	NOK	Reason	Signature/Date (Manufacturing)	Signature/Date (Quality)
	TCS	M1	M2	M3	M4							
DTR30225487/2					1	29	23/02/24	✓		N/A		

I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process							
Instruments	Serial number	Calibration or Verification Validation Date	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)	
Tubular	12002-2	2025/02/19	✓				
Tape measure	Gibm1007	2024/04/05	✓				






1.3 Consumables

Welding Consumable Control - Used for Special Process						
Filler Material	Heat Number	Welding Process	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)
308	B31067	308 MIG	✓			


GIBEL RAIL TRANSPORT CONSORTIUM (PTY) LTD
 Mphahlele Khenyiko
 FITTING QUALITY

 2024-02-15
 Signature


GIBEL		CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2		Rev. 29 Date 28/10/2023	Project: PRASA SI.CB2220.250.V29			
II - Self Inspection - Items to Check								
II.1 - Items to check								
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NO	Remarks	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB2220.DTR30225487/2 Verification of fitment for all reinforcement brackets.	PRA.CB2220.DTR30225487/2	✓			 23/02/24	 22/02/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210575	✓			 23/02/24	 22/02/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓			 23/02/24	 22/02/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓			 23/02/24	 22/02/24
05		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓			 23/02/24	 22/02/24
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210558.	As the welding procedure IND-SAL-WMS-018 and DTD0000210558.	✓			 23/02/24	 22/02/24
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (I) Min-Max: 10°C - 35°C Relative humidity Min - Max (I) Min-Max: 25% - 80%	Sealant Batch No: <u>LVR-03</u> Exp Date: <u>1/02/24</u> Actuals Temperature: <u>17</u> Humidity: <u>58</u>	✓			 23/02/24	 22/02/24
08	N/A	Verification of sealant application in certain regions in the drawing.	AAD0001278566	✓			 23/02/24	 22/02/24
09		Verification of safety welds	Approved according to DTD000210658 reference and Self inspection	✓			 23/02/24	 22/02/24

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		29	
		Date	
		28/10/2023	
II - Self Inspection - Items to Check			
<div style="text-align: center;">SEALANT APPLICATION</div> <div style="display: flex; align-items: flex-start;"> <div style="flex: 1;">   </div> <div style="flex: 1; border: 1px solid black; padding: 5px; margin-left: 10px;"> <div style="border-bottom: 1px solid black; padding-bottom: 5px;"> AREA 1 & 2 END 1 </div> <div style="padding-bottom: 5px;"> Operator (Name & sign): Mthokozisi  </div> <div> Operator (Name & sign): Mthokozisi  </div> </div> </div>			











PRASA RAIL INFRASTRUCTURE CONSORTIUM (PTY) LTD Mphahlele Khanyiso FITTING QUALITY 2024-02-15 Signature
--


	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA
		29	
		Date	
		28/10/2023	SI.CB2220.250.V29


II - Self Inspection - Items to Check




REINFORCEMENT WELDING







AREA	LHS	RHS
A	Operator (Name&sign): <u>MSIDI</u> 	
B	Operator (Name&sign): <u>MSIDI</u> 	
C	Operator (Name&sign): 	
D	Operator (Name&sign): <u>SIBIYA</u> 	<u>THOLAN</u> 
E	Operator (Name&sign): <u>SIBIYA</u> 	<u>THOLAN</u> 






















	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev. 29	Project: PRASA SI.CB2220.250.V29
		Date 28/10/2023	
		II - Self Inspection - Items to Check	




BRACKETING


		INSTALLATION	
C-RAILS:	Operator:	Piscilla 	
	Operator:	Levi 	
DOOR MECHANISMS:	Operator:	Nokulunga Dikw 	
TAPPING PADS	Operator:	LINDO END2	
	Operator:		
		INSTALLATION & VERIFICATION	
SEAT & LUGGAGE BRACKETS:	Operator:	Levi 	
	Operator:	Thulani 	
SEAT BRACKETS VERIFICATION:	Operator:	Levi 	
	Operator:		

WELDING

AREA	LHS	RHS
A (Seat brackets)	Operator (Name&sign): 	
(C-rails, Luggage and earth bushes)	Operator (Name&sign): 	
B (Seat brackets)	Operator (Name&sign): 	
(C-rails, Luggage and earth bushes)	Operator (Name&sign): 	
C (Seat brackets)	Operator (Name&sign): Mmasueto Mkhize 	Mmasueto Mkhize 
(C-rails, Luggage and earth bushes)	Operator (Name&sign): 	
D (Seat brackets)	Operator (Name&sign): Mmasueto Mkhize 	Mmasueto Mkhize 
(C-rails, Luggage and earth bushes)	Operator (Name&sign): Mmasueto Mkhize 	Mmasueto Mkhize 
<div style="border: 1px solid black; padding: 5px; display: inline-block;">  </div>		
ENDS		
END 1 TAPPING PADS WELDING:	Operator (Name&sign): Nokulunga Dikw 	
END 2 TAPPING PADS WELDING:	Operator (Name&sign): LINDO 	
	Signature _____	

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA
		29	
		Date	SI.CB2220.250.V29
		28/10/2023	
II - Self Inspection - Items to Check			

M1/M3/M4 BRACKET INSTALLATION



QUANTITIES (M3/M4)

RHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7	✓	
	B	4	✓	
	C	8	✓	
	D	6	✓	
SEAT BRACKETS	A	13	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	3	✓	
	B	5	✓	
	C	4	✓	
	D	3	✓	

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: M. Hlokozi

LHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2	✓	
	B	8	✓	
	C	11	✓	
	D	8	✓	
SEAT BRACKETS	A	13	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	3	✓	
	B	5	✓	
	C	6	✓	
	D	2	✓	

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: M. Hlokozi

QUANTITIES (M1)

RHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7		
	B	8		
	C	8		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	2		
	B	4		
	C	5		
	D	3		

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: N/A

LHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2		
	B	10		
	C	11		
	D	6		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	7		
	C	6		
	D	2		

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: N/A




CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR30225487/2


Rev.
29
Date
28/10/2023

Project: PRASA
SI.CB2220.250.V29


Specifications of Details for CBS measurement





Measurement positions on roof rail and sidewall omega corner.



Reinforcement area measurement positions on roof reinforcement area.



Measurement positions on sidewall and side sill corner.







CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR30225487/2

Rev.
29
Date
28/10/2023

Project: PRASA

SI.CB2220.250.V29



CBS measurement





Detail C



Take measurement close to radius






	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		29	
		Date	
		28/10/2023	
CBS measurement			



BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3296	3298	2	—
B	3262	3269	7	—
C	3292	3292	0	—
D	3295	3295	0	—
E	3263	3268	5	—
F	3263	3265	2	—
G	3293	3293	0	—
H	3293	3293	0	—
I	3264	3264	0	—
J	3267	3264	3	—
K	3293	3295	2	—
L	3293	3293	2	—
M	3266	3265	1	—
N	3297	3296	1	—






	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		29	
		Date	
		28/10/2023	
CBS measurement			
			

AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3295	3296	1	2595
B	3262	3270	8	2589
C	3295	3294	1	2589
D	3294	3295	1	2589
E	3262	3268	4	2589
F	3264	3265	1	2589
G	3292	3290	2	2590
H	3292	3294	2	2590
I	3264	3264	0	2589
J	3268	3265	3	2590
K	3298	3294	4	2595
L	3291	3297	6	2591
M	3265	3264	1	2589
N	3295	3294	1	2592



Specifications of Details for CBS measurement CB1220



DOOR 1 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2234
A2	2230 to 2232	2234
A3	2230 to 2232	2234
A4	2230 to 2232	2234
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2235
A2	2230 to 2232	2235
A3	2230 to 2232	2235
A4	2230 to 2232	2235
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 1 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2234
A2	2230 to 2232	2234
A3	2230 to 2232	2234
A4	2230 to 2232	2234
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 3 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

Signature _____
2023-02-15




CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR30225487/2

Rev.
29
Date
28/10/2023

Project: PRASA

SI.CB2220.250.V29

Specifications of Details for CBS measurement CB1220




Doors diagonal D1-D2 maximum difference $\leq 4\text{mm}$

#1	#2	#3
D1	2750	2748
D2	2749	2746
D1-D2	1	2

#1	#2	#3
HIGHER DIMENSION	1671	1673
CENTRAL DIMENSION	1673	1672
LOWER DIMENSION	1671	1672

Signature




2024-02-15



Doors diagonal D1-D2 maximum difference $\leq 4\text{mm}$


#1	#2	#3
D1	2751	2750
D2	2749	2747
D1-D2	2	2

#1	#2	#3
HIGHER DIMENSION	1672	1673
CENTRAL DIMENSION	1672	1672
LOWER DIMENSION	1671	1674

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2		Rev.	Project: PRASA SI.CB2220.250.V29		
			29			
			Date			
		28/10/2023				
Self Inspection - Final Result						
Is the car good to advance to the next workstation/process? (Approval of Operations Manager and Industrial Quality)			DATE	NAME	SIGNATURE	
HOLD POINT		GO	(If activities are not complete, the missing activities must not impact the next stage!)	23/02/24	Mthokwasi	
			Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	23/02/24	Mthokwasi	
	NO GO		There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)			
			There are non-conformities impact the quality of the product and there is no corrective action defined yet)			
In case of "NO GO", describe blocking problems						
In case of "NO GO", the operations manager must define below action plan to ensure "GO":						
Item	Description		Responsible	Due date	Status	

Operations

Quality




APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET


CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE


MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
				TC1	M4	M1	M2	M3	TC2		
<input type="checkbox"/> DT00000225487	AAD0001278556	CARBODYSHELL M1,M3,M4 ASSEMBLY	CB2230		X	X		X		PRA.CB2230.DT000002 25487.V20	YES
<input type="checkbox"/>											
<input type="checkbox"/>											
REV	DATE	MODIFICATION CONTENT	RESPONSIBLE			NAME	DATE				
	2018/08/02	GIBELA NEW CREATION	APPROVER	Philippe Marques		2018/08/02					
			CHECKER	Nosizo Pindela		2018/08/02					
			COMPILER	Nosizo Pindela		2018/08/02					
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba		30/5/2018					
			CHECKER	Nosizo Pindela		30/5/2018					
			REVISED BY	Nosizo Pindela		30/5/2018					
2	2018/05/07	Certain dimensional checks moved to CB1220	APPROVER	Itumeleng Modiba		2018/05/07					
			CHECKER	Nosizo Pindela		2018/05/07					
			REVISED BY	Ramokone Motama		2018/05/07					
5	24/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba		24/01/2019					
			CHECKER	Nosizo Pindela		24/01/2019					
			REVISED BY	Vanessa Ntuli		24/01/2019					
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements	APPROVER	Itumeleng Modiba		13/03/2019					
			CHECKER	Nosizo Pindela		13/03/2019					
			REVISED BY	Nosizo Pindela		13/03/2019					
10	23/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba		23/08/2019					
			CHECKER	Nosizo Pindela		23/08/2019					
			REVISED BY	Nosizo Pindela		23/08/2019					
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela		06/08/2020					
			CHECKER	Bongane Masina							
			REVISED BY	Bongane Masina							
21	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela		19/04/2021					
			CHECKER	Bongane Masina							
			REVISED BY	Bongane Masina							
25	20/02/2022	New Baseline change 10.3.1	APPROVER	Collins Mbombhi		20/02/2022					
			CHECKER	Andani Muthelo							
			REVISED BY	Andani Muthelo							
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Collins Mbombhi		14/06/2022					
			CHECKER	Andani Muthelo							
			REVISED BY	Andani Muthelo							
27	26/07/2022	Threshold measurements addition	APPROVER	Collins Mbombhi		26/07/2022					
			CHECKER	Andani Muthelo							
			REVISED BY	Andani Muthelo							
28	17/10/2022	Added traceability of sealant application	APPROVER	Collins Mbombhi		17/10/2022					
			CHECKER	Ntokozo Zwane							
			REVISED BY	Amogelang Mohlampe							
29	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER	Vanessa Ntuli		14/04/2023					
			CHECKER	Ntokozo Zwane							
			REVISED BY	Amogelang Mohlampe							
30	06/11/2023	Added threshold traceability for boiler makers and welders	APPROVER	Ngobeni Tyson		06/11/2023					
			CHECKER	Andani Muthelo							
			REVISED BY	Ntokozo Zwane							
TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES						
214	M4	KHOSI 417401	25-02-24	SI.CB2230.256.V29	12						



	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev. 30	Project: PRASA SI.CB2230.256.V29
		Date 06/11/2023	
Car:	NCR:	Work station: CB2230	



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car					Revision	Observation	OK	NOK	Rework	Signature/Date (Operations)	Signature/Date (Quality)
	M1	M2	M3	M4	TC2							
PRA.CB2230.DT00000225487				X		V30		OK		N/A	<i>[Signature]</i> 25/02/24	<i>[Signature]</i> 25/02/24

I.2 - Instruments Control


Monitoring and Measuring Instrument Control - Used for Special Process


Instruments	Serial number	Calibration or Verification Validation Date	OK	NOK	Signature/Date (Operations)	Signature/Date (Quality)
MEASURING TAPE	GIBTA0376	2024/04/05	OK		<i>[Signature]</i> 25.02.24	
COMBINATION SQUARE	GIBSQ0098	27/07/2024	OK		<i>[Signature]</i> 25.02.24	<i>[Signature]</i> 25/02/24
TUPICAL	22615	07/05/2024	OK		<i>[Signature]</i> 25.02.24	<i>[Signature]</i> 25/02/24

1.3 Consumables

Welding Consumable Control - Used for Special Process






















Filler Material	Heat Number	Welding Process	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)
Welding wire	E221880	MIG	OK		<i>[Signature]</i> 25.02.24	<i>[Signature]</i> 25/02/24



	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev. 30	Project: PRASA SI.CB2230.256.V29
		Date	
		06/11/2023	


II - Self Inspection - Items to Check

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NOK	Rework	Signature/Date (Operations)	Signature/Date (Quality)						
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1230.DT00000225487 Verification of fitment for all brackets.	PRA.CB1230.DT00000225487	OK			 25.02.24	 25/02/24						
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	OK			 25.02.24	 25/02/24						
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	OK			 25.02.24	 25/02/24						
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	OK			 25.02.24	 25/02/24						
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	OK			 25.02.24	 25/02/24						
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS 018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	OK			 25.02.24	 25/02/24						
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: <table><tr><td>Temperature Min - Max (I)</td><td>Min-Max</td><td>10°C - 35°C</td></tr><tr><td>Relative humidity Min - Max (I)</td><td>Min-Max</td><td>25% - 80%</td></tr></table>	Temperature Min - Max (I)	Min-Max	10°C - 35°C	Relative humidity Min - Max (I)	Min-Max	25% - 80%	Sealant Batch No: <u>15210-03</u> Exp Date: <u>1/05/24</u> Actuals Temperature: <u>19.1°C</u> Humidity: <u>76%</u>	OK			 25.02.24	 25/02/24
Temperature Min - Max (I)	Min-Max	10°C - 35°C												
Relative humidity Min - Max (I)	Min-Max	25% - 80%												
08	N/A	Verification of sealant application on the roof and sidewall finishers.	Sealant must be: -Applied straight and even -Free of gaps,cracks,damage and debris (flashes, dirt, dust) Refer to Annexure B	OK			 25.02.24	 25/02/24						
09	N/A	Verification of sealant application in certain regions in the drawing.	AAD0001278566	OK			 25.02.24	 25/02/24						

II - Self Inspection - Items to Check

AREA 1




END 2 SEALANT

OPERATOR
(Name & sign):



LEROY 

OPERATOR
(Name & sign):

LEROY 

OPERATOR
(Name & sign):

AREA 2 (VIEW C)



Area D,E,F,G,H,I

Operator (Name & sign):

LHS

RHS

Operator (Name & sign):

BHERO 

Operator (Name & sign):

F, Bottom H, I) H, D, E, I F

Operator (Name & sign):


SHUE 

Operator (Name & sign):

D, E, (Top H, I)


Operator (Name & sign):

KHOSY 




Specifications of Details for CBS measurement CB1230

Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm. Recod the maximum and minimum value found and indicate the corresponding region.



Specifications of Details for CBS measurement CB1230

Specified Camber for car out of jig is 18mm(-0mm + 2mm)




MEASURED CAMBER VALUES

RIGHT 19
LEFT 19

Signature
2024-02-15
FITTING QUALITY
APPROVED BY: [Signature]
DATE: 2024-02-15

Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.



TWIST FOUND ON END 1

TRANVERSE

2

LONGITUDINAL

0

TWIST FOUND ON END 2

TRANVERSE


0

LONGITUDINAL


2

Signature
2024-02-15
Fitting Quality
Nigel and Khushboo
Rail and Transport Engineering (P) Ltd


Specifications of Details for CBS measurement CB1230



Detail C



Specifications of Details for CBS measurement CB1230



2589 to 2595mm

A	2595
B	2589
C	2589
D	2589
E	2592
F	2589
G	2589
H	2590
I	2590
J	2589
K	2590
L	2590
M	2595
N	2591
O	2589
P	2592



Threshold verification

Nominal value :38

Door 1		Door 2		Door 3	
L	R	L	R	L	R
38	38	38	38	38	38
Door 4		Door 5		Door 6	
L	R	L	R	L	R
38	38	38	38	38	38

BOILER MAKER:

TSHENGO

WELDER:

ZANGELI

Dye penetrant test

Dye-penetration test to be performed by quality personnel




[illegible]



Check List Items

Item	Picture/Drawing	Description	Criteria /Record	OK	NOK	Rework	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX					

10

	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev. 30	Project: PRASA SI.CB2230.256.V29
		Date	
		06/11/2023	

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)			DATE	NAME	SIGNATURE
HOLD POINT	GO	(If activities are not complete, the missing activities must not impact the next stage!)	25.02.24	KIMOSY Operations	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	25/02/24	Richardson Industrial Quality	
	NO GO	There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)		Operations	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)		Industrial Quality	

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Responsible	Due date	Status

Operations

Quality

