

APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1


# SELF INSPECTION SHEET


**CONFIDENTIAL INFORMATION**  
This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

## APPLICATION REFERENCE

DRAWING	DESCRIPTION	STATION	CAR TYPE					WORK INSTRUCTION	SAFETY ?
			TCS	MA	ME	MS	TCS		
DTR30223319/3	Carbell Assembly TC	CB2210	<input checked="" type="checkbox"/>					PRA CB2210, DTR3022331 9/3-V25	YES

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	09/04/2018	GIBELA NEW CREATION	APPROVER	Iumeleg Modiba	09/04/2018
			CHECKER	Nosizo Pindela	09/04/2018
			COMPLIER	Thanyani Mathegu	06/04/2018
			APPROVER	Iumeleg Modiba	2018/05/18
1	2018/05/18	Team leader and Quality Technician to sign Change Final signature from PME Manager to Quality manager	CHECKER	Nosizo Pindela	2018/05/18
			REVISD BY	Ramokone Morana	2018/05/18
			APPROVER	Iumeleg Modiba	2018/06/18
			CHECKER	Nosizo Pindela	2018/06/18
2	2018/06/18	MODIFICATION CONTENT	REVISD BY	Ramokone Morana	2018/06/18
			APPROVER	Iumeleg Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISD BY	Ramokone Morana	2018/12/12
3	2018/12/12	Additional checkpoints	APPROVER	Iumeleg Modiba	2019/11/03
			CHECKER	Nosizo Pindela	2019/11/03
			REVISD BY	Nosizo Pindela	2019/11/03
			APPROVER	Iumeleg Modiba	21/08/2019
5	22/01/2019	As per Baseline 10.2	CHECKER	Nosizo Pindela	22/01/2019
			REVISD BY	Vanessa Ntuli	22/01/2019
			APPROVER	Iumeleg Modiba	2019/11/03
			CHECKER	Nosizo Pindela	2019/11/03
6	2019/11/03	Record D1 and D2 on Self - Inspection	REVISD BY	Nosizo Pindela	2019/11/03
			APPROVER	Iumeleg Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISD BY	Nosizo Pindela	21/08/2019
10	21/08/2019	New Baseline 10.2.5	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	06/08/2020
			REVISD BY	Bongane Masina	06/08/2020
			APPROVER	Timothy Maimela	19/04/2021
20	19/04/2020	New Baseline change 10.3	REVISD BY	Bongane Masina	19/04/2021
			APPROVER	Mbhombi Collins	17/08/2021
			CHECKER	Mpho Mulaudzi	17/08/2021
			REVISD BY	Mpho Mulaudzi	17/08/2021
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi Collins	24/02/2022
			CHECKER	Andani Muthlele	24/02/2022
			REVISD BY	Andani Muthlele	24/02/2022
			APPROVER	Ntuli Vanessa	14/04/2023
25	21/02/2022	New Baseline change 10.3.1	CHECKER	Mohlamepe Amogelang	27/07/2023
			REVISD BY	Mohlamepe Amogelang	27/07/2023
			APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthlele	07/11/2023
26	14/04/2023	Addition of welding consumable traceability	REVISD BY	Ntokozi Zwane	07/11/2023
			APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthlele	07/11/2023
			REVISD BY	Ntokozi Zwane	07/11/2023
27	27/07/2023	Added verification of loaded parts	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthlele	07/11/2023
			REVISD BY	Ntokozi Zwane	07/11/2023
			APPROVER	Ngobeni Tyson	07/11/2023
28	07/11/2023	Addition of welding traceability	REVISD BY	Ntokozi Zwane	07/11/2023
			APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthlele	07/11/2023
			REVISD BY	Ntokozi Zwane	07/11/2023
TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES
TS915	TC1	P. Mthembu	26/02/23	SI.CB2210.322.V28	16

	DTR30223319/3 Carshell Assembly TC		Rev. V28	Project: PRASA
			Date: 07/11/2023	SI.CB2210.322.V28
Car: TCI & TCI2	NGR		Work station: CB2210	



### I - Documentation and Instruments

#### 1.1 - Documentation Control

















Document	Type of car							Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	TC1	TC2	TC3	TC4	TC5	TC6	TC7					
DTR30223319/3	X							V28		✓		26/10/24


#### 1.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process				
Instruments	Validation	Calibration or Verification Validation Date	OK	Signature/Date (Quality)
TUBULAR	22316	07/02/23	✓	26/10/24
CARSEL TAPE	135425921	01/03/23	✓	26/10/24
SCM TAPE	016170034	04/03/23	✓	26/10/24

#### 1.3 Consumables


Welding Consumable Control - Used for Special Process				
Filler Material	Heat Number	Welding Process	OK	Signature/Date (Quality)
ER 308 LSI	34018-74097	MIG	✓	26/10/24
ER 308 L	294681-70800	TIG	✓	26/10/24

GIBECO		Rev. V28		Project: PRASA		
DTR302233193 Carshell Assembly TC		Date- 07/11/2023		SI.CB2210.322.V28		
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Inspector)	Signature/Date (Quality)
01	N/A	Verification of correct parts located (Sidewalls, Endframes, Roof and Underframe)	DT00000284980	✓	 26/03/24	 26/03/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓	 26/03/24	 26/03/24
03		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓	 26/03/24	 26/03/24
04	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	✓	 26/03/24	 26/03/24
05	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TTPDET - ARC - 0000	✓	 26/03/24	 26/03/24
06		Cleaning of all Stainless Steel Surface	According TO GIB-WEL-PROC-0002	✓	 26/03/24	 26/03/24
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓	 26/03/24	 26/03/24

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date: 07/11/2023	SI.CB2210.322.V28

Welder traceability

Roof ring welds




LHS Boiler maker (Name & Sign): <u>Pontso Siphokazi</u>	RHS Boiler maker (Name & Sign): <u>Pontso Siphokazi</u>
Welder (Name & Sign): <u>Siphokazi</u>	Welder (Name & Sign): <u>Thabang</u>


END 1

LHS Boiler maker (Name & Sign): <u>Justice</u>	RHS Boiler maker (Name & Sign): <u>Justice</u>
Welder (Name & Sign): <u>Siphokazi</u>	Welder (Name & Sign): <u>Thabang</u>

END 2



LHS Boiler maker (Name & Sign): <u>Justice</u>	RHS Boiler maker (Name & Sign): <u>Justice</u>
Welder (Name & Sign): <u>Thabang</u>	Welder (Name & Sign): <u>Thabang</u>





DTR30223193 Carshell Assembly TC

Rev. V28	Project: PRASA
Date: 07/11/2023	SI.CB2210.322.V28

EUF Reinforcement Plates

END 2



Underneath the OR

END 2


Boiler maker (Name & Sign): Laurence


Welder (Name & Sign): Thabaz

FED011

Operator:

Laurence

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date: 07/11/2023	SI.CB2210.322.V28
		Specifications of Details for GBS measurement	



Measure gap between jig pillar / chair and underframe = 0mm. No gap.

Fill in the gap foundon each jig pillars / chair and underframe should be 0mm.


After Loading Underframe and Clamping.


	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side												
Right Hand Side												

Signature Operations:  Date: 26/07/23

After Welding.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side												
Right Hand Side												




Signature Industrial Quality:  Date:




DTR3023319/3 Carshell Assembly TC

Rev.	Project: PRACA
V28	
Date-	
07/11/2023	SI_CB2210.322.V28


Specifications of Details for CBS measurement




Measurement positions on roof and side wall on top corner.



Measurement positions on side wall and side all corner.




Reinforcement area measurement positions on roof reinforcement area.

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date: 07/11/2023	SI.CB2210.322.V28


**Specifications of Details for CBS measurement**

BEFORE WELDING




PME: The difference in Height values measured on the LHS and RHS should be  $\leq 2\text{MM}$  on each point.


	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS $\leq 2$
A	3269	3268	1	2402	2402	0
B	3269	3269	0	2406	2406	2
C	3268	3266	2	2405	2404	1
D	3270	3271	1	2404	2404	0
E	3271	3271	0	2404	2405	1
F	3269	3267	2	2406	2406	2
G	3269	3268	1	2405	2404	1
H	3268	3266	2	2405	2405	0
I	3269	3268	1	2406	2406	2
J	3268	3269	1	2404	2405	1
K	3269	3269	0	2404	2406	2
L	3266	3265	1	2404	2404	0
M	3265	3265	0	2406	2406	2


  
 3266 3265 3268 3269 3271 3270 3271 3270 3269 3268 3269 3268 3269 3266 3265 3265




	DTR3022319/3 Carshell Assembly TC		Rev. V28	Project: PRASA
	07/11/2023		Date-	51.CB2210.322.V28
Specifications of Details for CBS measurement				


AFTER WELDING



PME: The difference in Height values measured on the  
 LHS and RHS should be ≤ 2MM on each point.


	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3269	3269	0	2404	2404	0
B	3296	3298	2	2404	2405	1
C	3298	3298	0	2405	2404	1
D	3269	3270	1	2406	2404	2
E	3271	3270	1	2404	2404	0
F	3296	3294	1	2406	2404	2
G	3298	3298	0	2405	2404	1
H	3269	3268	1	2404	2404	0
I	3269	3270	1	2406	2405	1
J	3296	3298	2	2404	2404	0
K	3298	3298	0	2406	2404	2
L	3269	3268	1	2406	2406	0
M	3296	3296	0	2405	2404	1




	DTR30223319/3 Carshell Assembly TC		Rev. V28	Project: PRASA
	Date: 07/11/2023		SI:CB2210.322.V28	

CBS measurement

BEFORE WELDING




- 2270 to 2276
- 2268 to 2274
- A 2270
- B 2276
- C 2274
- D 2276
- E 2276
- F 2276
- G 2276
- H 2276
- I 2276
- J 2274
- K 2274
- L 2276
- M 2276




2270 to 2276

Do not consider reinforcement (Take measurements top area of zee profile)



2265 to 2271


2329 REF



2265 to 2271

Detail 6  
Considering the  
reinforcement in the  
structure

*[Handwritten signature]*  
402210  
26/02/23




DTR30223193 Carshell Assembly TC


Rev. V28	Project: PRASA
Date- 07/11/2023	SI: CB2210.322 V28

Specifications of Details for CBS measurement


AFTER WELDING





	2265 to 2271	2270 to 2276
A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
B	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
C	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
D	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
E	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
F	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
G	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
H	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
I	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
J	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
K	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
M	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>




Do not consider reinforcement (Take measurements top area of zee profile)



Take measurement close to radius ( considering reinforcement)



Handwritten signature and date: 26/02/24




DTR30223319/3 Carshell Assembly TC

Rev. V28  
Date- 07/11/2023  
Project: PRASA  
SI.CB2210.322.V28

Specifications of Details for CBS measurement

Endframe 2



HIGHER DIMENSION

1381

HIGHER DIMENSION

D1

2416

1382

CENTRAL DIMENSION

D2

2416


1380


LOWER DIMENSION

D1-D2

0

DIAGONAL DIFFERENCE D1-D2 3mm


  
409964



DTR302233193 Carstell Assembly TC

Rev.	Project: PRASA
V28	
Date-	SI.CB2210.322 V28
07/11/2023	

Specifications of Details for CBS measurement



LEFT SIDE	
SPECIFICATION SIZE	ACTUAL SIZE
1A 18870 $\pm 0.5$ -4.5	18870

RIGHT SIDE	
SPECIFICATION SIZE	ACTUAL SIZE
1A 18870 $\pm 0.5$ -4.5	18870





*Handwritten signature and date: 06/02/2024*

Dye penetrant test

Dye-penetration test to be performed by quality personnel




[illegible]



		DTR30223319/3 Carshell Assembly TC		Rev. V28	Project: PRASA																									
				Date- 07/11/2023	SI.CB2210.322.V28																									
Self Inspection - Final Result																														
Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE																								
<div style="background-color: #cccccc; padding: 5px; text-align: center;">GO</div>				26/03/24	Amogelaw																									
				27/03/24	Amogelaw																									
				26/03/24	Amogelaw																									
If activities are not complete, the missing activities must not impact the next stage!  Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party)  There are activities pending that impact the activities of the next process. Ops: (To describe problems below)  There are non-conformities impact the quality of the product and there is no corrective action defined yet!				Operations																										
In case of "NO GO", describe blocking problems - Lack of fusion - Porosity on Euf2 space welds - Poor weld profile (excess welding, undercuts) } closed 27/03/2024				In case of "NO GO", the operations manager must define below action plan to ensure "GO":  <table border="1"> <thead> <tr> <th>Item</th> <th>Description</th> <th>Action</th> <th>Responsible</th> <th>Due date</th> <th>Status</th> </tr> </thead> <tbody> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> </tbody> </table>			Item	Description	Action	Responsible	Due date	Status																		
Item	Description	Action	Responsible	Due date	Status																									

Operations

Quality


	DTR30223319/3 Carshell Assembly TC		Rev. V28	Project: PRASA SI.CB2210.322.V28
			Date: 07/11/2023	


ANNEXURE A: Spot Welding Quality Acceptance Standard







	DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA
			Date- 28/10/2023	SI.CB2220.323.V29
Carro Car	TC1, TC2	NCR:	Work station: CB2220	



## I - Documentation and Instruments

### I.1 - Documentation Control


Document	Type of car							Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	1	2	3	4	5	6	7					
DTR30223319/2	7							29	26/02/24	✓	N/A	27/02/24

### I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process					
Instruments	Validation	Calibration or Verification Validation Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
tuboulet	12062-2	2025/02/19	✓	<del>1000</del> 27/02/24	<del>1000</del> 27/02/24
Tape measure	GIBELG 57	2024/04/05	✓	<del>1000</del> 27/02/24	27/02/24



















### 1.3 Consumables



Welding Consumable Control - Used for Special Process					
Filler Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
308	F308067	308 MIG	✓	27/02/24	27/02/24

	DTR30223319/2 Carshell Assembly TC	Rev.	Project: PRASA SI-CB2220-323-V29
		29 Date- 28/10/2023	

II - Control Activities of Production

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	SignatureDate (Manufacturing)	SignatureDate (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA-CB2220-DTR30225487/2 Verification of fitment for all reinforcement brackets.	DTR30223319/2	<input checked="" type="checkbox"/>	 27/02/24	 27/02/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	<input checked="" type="checkbox"/>	 27/02/24	 27/02/24
03	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	<input checked="" type="checkbox"/>	 27/02/24	 27/02/24
04	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPEDEF - ARC - 0000	<input checked="" type="checkbox"/>	 27/02/24	 27/02/24
05		Cleeting of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	<input checked="" type="checkbox"/>	 27/02/24	 27/02/24
06	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	<input checked="" type="checkbox"/>	 27/02/24	 27/02/24
07		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	<input checked="" type="checkbox"/>	 27/02/24	 27/02/24
08	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (°) Min-Max 10°C - 35°C Relative humidity Min - Max (%) 25% - 85%	Sealant Batch No: <u>W7003</u> Exp Date: <u>02/24</u> Actuals Temperature: <u>20</u> Humidity: <u>47</u>	<input checked="" type="checkbox"/>	 27/02/24	 27/02/24

GIBELD		DTR30223319/2 Carshell Assembly TC	Rev. 29 Date- 28/10/2023		Project: PRASA SLCB22220.323.V29	
09	NA	Verification of sealant application in certain regions in the drawing.	AAD0001241033			 27/02/24
10	NA	Verification of sealant application on the roof and sidewall finishers	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps, cracks, damage and debris (flashes, dirt, dust) Refer to Annexure B			 27/02/24



DTR3022319/2 Carshell Assembly TC

Rev.	29
Date-	28/10/2023

Project: PRASA  
SI.CB2220.323.V29




END 1  
SEALANT


OPERATOR  
(Name & sign):



Weldozzi: 

OPERATOR  
(Name & sign):

Weldozzi: 




	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA
		Date- 28/10/2023	SI.CB2220.323.V29



# REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>LINDO [Signature]</u>	<u>LINDO [Signature]</u>
B	Operator (Name&sign): <u>LINDO [Signature]</u>	<u>LINDO [Signature]</u>
C	Operator (Name&sign): <u>Sibing [Signature]</u>	<u>Sibing [Signature]</u>
D	Operator (Name&sign): <u>Sibing [Signature]</u>	<u>Monsieur M. [Signature]</u>
E	Operator (Name&sign): <u>Sibing [Signature]</u>	<u>Monsieur M. [Signature]</u>



## BRACKETING

INSTALLATION  
Technician: William W.

Age Group	Percentage
18-24	10%
25-34	20%
35-44	30%
45-54	25%
55-64	15%
65-74	10%
75-84	5%
85+	5%

Hypothesis:

Atlehoasi ~~10~~

[illegible]

## INSTALLATION & VERIFICATION

Monksville, N.C.

*[Signature]*

Wtchoczi

**Figure 1**

## WELDING

## WELDING

## END BRACKETS

Operator (Name&sign): LINDA

Operator (Name&sign): LINDA

Operator (Name&sign): M/603

Operator (Name&sign): \_\_\_\_\_


: Operator (Name&sign): 2.5/44

) : Operator (Name&sign): Mickel P

Operator (Name&sign): 20/11/11

Operator (Name&sign): Robert 


Ministerium für Arbeit  
Leitung  
Operative Arbeit  
Operative Arbeit

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB2220.323.V29
		Date- 28/10/2023	

ENDS

END 1 TAPPING PADS WELDING: Operator (Name&sign):

END TAPPING PADS WELDING: Operator (Name&sign):








DTR30223319/2 Carshell Assembly TC

Rev. 29  
Project: PRASA  
Date- 28/10/2023  
SI.CB2220.323.V29

TC BRACKET INSTALLATION



QUANTITIES (TC)

RHS

SECTION	QUANTITY	OK	NOK
C-RAILS			
A	4	✓	
B	8	✓	
C	8	✓	
D	12	✓	
SEAT BRACKETS			
A	0		
B	21	✓	
C	21	✓	
D	13	✓	
EARTH BUSH			
A	1	✓	
B	5	✓	
C	5	✓	
D	2	✓	

ROOF ENDS:

CRAILS 2 OFF END 2 ✓

EARTH BUSH 4 OFF END 2 ✓

VERIFICATION BY: *Mthkasi*

LHS

SECTION	QUANTITY	OK	NOK
C-RAILS			
A	4	✓	
B	8	✓	
C	4	✓	
D	6	✓	
SEAT BRACKETS			
A	0		
B	21	✓	
C	21	✓	
D	13	✓	
EARTH BUSH			
A	1	✓	
B	4	✓	
C	4	✓	
D	2	✓	

ROOF ENDS:

CRAILS 2 OFF END 2 ✓

EARTH BUSH 4 OFF END 2 ✓


VERIFICATION BY: *Mthkasi*



DTR30223319/2 Carshell Assembly TC

Rev.	29
Date-	28/10/2023


Project: PRASA  
SI.CB2220.323.V29



Take measurement close to radius




Measurement positions on roof rail and sidewall omega corner.




Reinforcement area measurement positions on roof reinforcement area.



Measurement positions on sidewall and side sill corner.



Take measurement close to radius



DTR302331912 Carshell Assembly TC


Rev.  
29

Date-  
28/10/2023


Project: PRASA

SI.CB2220.323.V29




2270 to 2276




Take measurement close to  
radius




Detail C




Detail D (1:1)

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA
		Date: 28/10/2023	SI.CB2220.323.V29





BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3295	3296	1	-
B	3294	3295	1	-
C	3296	3293	2	-
D	3272	3268	4	-
E	3270	3265	5	-
F	3293	3293	0	-
G	3294	3297	3	-
H	3296	3268	1	-
I	3268	3268	0	-
J	3298	3297	1	-
K	3298	3298	0	-
L	3270	3228	0	-
M	3296	3298	2	-



AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3300	3300	0	2575
B	3295	3304	9	2589
C	3290	3297	7	2591
D	3275	3276	5	2590
E	3264	3268	4	2589
F	3290	3295	5	2591
G	3290	3296	6	2594
H	3262	3265	3	2590
I	3264	3265	1	2590
J	3294	3295	1	2590
K	3293	3299	6	2595
L	3265	3268	3	2593
M	3292	3294	6	2595



DOOR 1 - LHS		
VALUE		ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	234
C	234 to 236	234
D	794 to 796	796
E	794 to 796	796

DOOR 2 - LHS		
VALUE		ACTUAL
A1	2230 to 2232	2234
A2	2230 to 2232	2234
A3	2230 to 2232	2234
A4	2230 to 2232	2234
B	234 to 236	236
C	234 to 236	236
D	794 to 796	794
E	794 to 796	794


DOOR 3 - LHS		
VALUE		ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2230
A3	2230 to 2232	2230
A4	2230 to 2232	2230
B	234 to 236	239
C	234 to 236	239
D	794 to 796	795
E	794 to 796	795

DOOR 1 - RHS		
VALUE		ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	236
C	234 to 236	236
D	794 to 796	794
E	794 to 796	794

DOOR 2 - RHS		
VALUE		ACTUAL
A1	2230 to 2232	2234
A2	2230 to 2232	2234
A3	2230 to 2232	2234
A4	2230 to 2232	2234
B	234 to 236	236
C	234 to 236	236
D	794 to 796	794
E	794 to 796	794

DOOR 3 - RHS		
VALUE		ACTUAL
A1	2230 to 2232	2233
A2	2230 to 2232	2233
A3	2230 to 2232	2233
A4	2230 to 2232	2233
B	234 to 236	239
C	234 to 236	239
D	794 to 796	795
E	794 to 796	795


Specifications of Details for CBS measurement













	DTR30223319/2 Carshell Assembly TC	<table><tr><td>Rev. 29</td><td rowspan="2">Project: PRASA</td></tr><tr><td>Date-</td></tr><tr><td>28/10/2023</td><td>SI.CB22220.323.V29</td></tr></table>	Rev. 29	Project: PRASA	Date-	28/10/2023	SI.CB22220.323.V29
Rev. 29	Project: PRASA						
Date-							
28/10/2023	SI.CB22220.323.V29						

ANNEXURE A: Spot Welding Quality Acceptance Standard





	DT00000223319 Carshell Assembly TC		Rev. 30	Project: PRASA
			Date- 06/11/2023	SI.CB2230.324.V29
Curro Car	NCR:		Work station: CB2230	



## I - Documentation and Instruments

### 1.1 - Documentation Control

Document	Type of car									
	T2	M1	M2	M3	M4	M5	M6	M7	M8	T3
DT00000223319	X									

Document	Revision	Observation	OK	NOK	ReWork	Signature/Date (Operations)	Signature/Date (Quality)
DT00000223319					N/A	CA 21/02/24	27/02/24

### 1.2 - Instruments Control

#### Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Validation	Calibration or Verification Validation Date	OK	NOK	Signature/Date (Operations)	Signature/Date (Quality)
Combination Square	G1550894	08/04/2024	✓		CA 21/02/24	27/02/24
Tubular	22316	2024/03/07	✓		CA 27/02/24	27/02/24
Measuring tape	G1570084	2024/03/31	✓		CA 21/02/24	27/02/24

### 1.3 Consumables

#### Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 LS1 1.00	210180	MIG	✓		CA 27/02/24	27/02/24



DT00000223319 Carshell Assembly TC


Rev.	30
Date-	06/11/2023

Project: PRASA  
SI.CB2230.324.V29


## II - Control Activities of Production

## II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NG	Not OK	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° DT00000223319	DT00000223319	✓			Thom 21/02/24	21/02/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓			Thom 21/02/24	21/02/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 DTD00000210675	✓			Mwape 21/02/24	21/02/24
04	N/A	Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓			Thom 21/02/24	21/02/24
05	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD00000210658	✓			Thom 21/02/24	21/02/24
06	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (°) Min-Max 10°C - 35°C Relative humidity Min - Max (%) 25% - 80%	Sealant Batch No. FA33324250 Exp Date: 03 / 03 / 2024 Actuals Temperature: 18°C Humidity: 62%	✓			Boite 21/02/24	21/02/24
07	N/A	Verification of sealant application in regions of roof and sideframe finishers.	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps, cracks, damage and debris (flashes, dirt, dust) Refer to Annexure B	✓			Boite 21/02/24	21/02/24

	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA
		Date- 06/11/2023	SI.CB2230.324.V29

VIEW A




END 1  
SEALANT

OPERATOR  
(Name & sign):  
Buhle ~~Boitumelo~~

OPERATOR  
(Name & sign):  
Boitumelo ~~Boe~~


END 2 SEALANT  
(VIEW C)



OPERATOR  
(Name & sign):  
Boitumelo ~~Boe~~

OPERATOR  
(Name & sign):  
Boitumelo ~~Boe~~

OPERATOR  
(Name & sign):  
Boitumelo ~~Boe~~



Area D,E,F,G,H,I

LHS

RHS

Operator (Name & sign) :

~~DE,F,G,H,I~~ ~~DE,F,G,H,I~~

Operator (Name & sign) :

~~Buhle Boitumelo~~ ~~Boe~~

Operator (Name & sign) :

~~Boitumelo Boe~~ ~~Boe~~

Operator (Name & sign) :

\_\_\_\_\_

Operator (Name & sign) :


\_\_\_\_\_

Operator (Name & sign) :

\_\_\_\_\_

Specifications of Details for GBS measurement GBS2230


Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm.  
 Recod the maximum and minimum value foundand indicate the corresponding region.











	DT00000223319 Carshell Assembly TC	Rev. 30 Date- 06/11/2023	Project: PRASA SI.CB2230.324.V29
---	------------------------------------	-----------------------------------	-------------------------------------

Specifications of Details for CBS measurement
CB2230

Specified Camber for car out of jig is 16mm (-0mm + 2mm)






DT00000223319 Carshell Assembly TC

Rev.	30
Date-	06/11/2023

Project: PRASA  
SI.CB2230.324.V29

Specifications of Details for CBS measurement    CB2230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.






DT00000223319 Carshell Assembly TC


Rev. 30  
Project: PRASA

Date- 06/11/2023  
SI.CB2230.324.V29

Details for measuring on the CB1230 stage, after completion of activities



Detail C







DT0000022319 Carshell Assembly TC

Rev.  
30  
Date-  
06/11/2023Project: PRASA  
SI.CB2230.324.V29

## Specifications of Details for CBS measurement



2589 to 2595mm	
A	2594
B	2591
C	2589
D	2592
E	2596
F	2594
G	2596
H	2591
I	2591
J	2592
K	2589
L	2587
M	2592
N	2595
O	2596



## Threshold verification

Nominal value :38

Door 1		Door 2		Door 3	
L	R	L	R	L	R
31	39	38	37	37	38
Door 4		Door 5		Door 6	
L	R	L	R	L	R
38	39	37	39	38	39


BOILER MAKER: Lemi

L. B. B.

WELDER:



Noklunga

Ojich


	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA SI.CB2230.324.V29
		Date- 06/11/2023	
		Specifications of Details for CBS measurement	

Measure the flatness on the Cab Fire Barrier after installation and welding. Measure positions A, B,C and D using 1000mm flatness ruler and taper gauge.



Specified Maximum Flatness deviation on Cab Fire Barrier = 2mm





	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA
		Date-	SI.CB2230.324.V29
		06/11/2023	

### Self Inspection – Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations Manager and Industrial Quality)		DATE	NAME	SIGNATURE
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage!	27/02/24 Operations	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	27/02/24 Industrial Quality	
	NO GO	There are activities pendings that impact the activities of the next process Obs: (To describe problems below)	Operations	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)	Industrial Quality	

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":				
Item	Description	Action	Responsible	Due date
				Status

Operations

Quality