


APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1


SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION
This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE										
MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE					WORK INSTRUCTION	SHEET ?
				TC1	M1	M2	M3	TC2		
	DTB3023313/3	Caprail Assembly TC	CB2210	X					PRACB2210.DTB302331 9/3/V25	YES
<input type="checkbox"/>										
REV	DATE	MODIFICATION CONTENT		RESPONSIBLE	NAME	DATE				
0	09/04/2018	GIBELA NEW CREATION		APPROVER	Izumeleg Modiba	09/04/2018				
				CHECKER	Nosizo Pindela	09/04/2018				
				COMPILER	Thangani Mathagu	06/04/2018				
1	2018/05/18	Team leader and Quality Technician to sign final signature from PME Manager to Quality manager Change		APPROVER	Izumeleg Modiba	2018/05/18				
				CHECKER	Ramokone Molana	2018/05/18				
				REVISD BY	Izumeleg Modiba	2018/06/18				
2	2018/06/18	MODIFICATION CONTENT		APPROVER	Ramokone Molana	2018/06/18				
				CHECKER	Nosizo Pindela	2018/06/18				
				REVISD BY	Izumeleg Modiba	2018/12/12				
3	2018/12/12	Additional checkpoints		APPROVER	Nosizo Pindela	2018/12/12				
				CHECKER	Ramokone Molana	2018/12/12				
				REVISD BY	Izumeleg Modiba	22/01/2019				
5	22/01/2019	As per Baseline 10.2		APPROVER	Nosizo Pindela	22/01/2019				
				CHECKER	Vanessa Ntuli	22/01/2019				
				REVISD BY	Izumeleg Modiba	2019/11/03				
6	2019/11/03	Record D1 and D2 on Self - Inspection		APPROVER	Nosizo Pindela	2019/11/03				
				CHECKER	Nosizo Pindela	2019/11/03				
				REVISD BY	Izumeleg Modiba	21/08/2019				
10	21/08/2019	New Baseline 10.2.5		APPROVER	Izumeleg Modiba	21/08/2019				
				CHECKER	Nosizo Pindela	22/08/2019				
				REVISD BY	Izumeleg Modiba	21/08/2019				
15	06/08/2020	New Baseline 10.2.6		APPROVER	Timothy Maimela	06/08/2020				
				CHECKER	Bongane Masina	06/08/2020				
				REVISD BY	Bongane Masina	06/08/2020				
20	19/04/2020	New Baseline change 10.3		APPROVER	Timothy Maimela	19/04/2021				
				CHECKER	Bongane Masina	19/04/2021				
				REVISD BY	Bongane Masina	19/04/2021				
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING		APPROVER	Mthembu Collins	17/08/2021				
				CHECKER	Mpho Mulaudzi	17/08/2021				
				REVISD BY	Mpho Mulaudzi	17/08/2021				
25	21/02/2022	New Baseline change 10.3.1		APPROVER	Mthembu Collins	21/02/2022				
				CHECKER	Andani Muthelo	21/02/2022				
				REVISD BY	Andani Muthelo	21/02/2022				
26	14/04/2023	Addition of welding consumable traceability		APPROVER	Ntuli Vanessa	14/04/2023				
				CHECKER	Mohlampe Amogelang	14/04/2023				
				REVISD BY	Mohlampe Amogelang	14/04/2023				
27	27/07/2023	Added verification of loaded parts		APPROVER	Ngobeni Tyson	27/07/2023				
				CHECKER	Mathapo Keketone	27/07/2023				
				REVISD BY	Mathapo Keketone	27/07/2023				
28	07/11/2023	Addition of welding traceability		APPROVER	Ngobeni Tyson	07/11/2023				
				CHECKER	Andani Muthelo	07/11/2023				
				REVISD BY	Ntshozo Zwane	07/11/2023				
TRANSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES					
215	TC2	Tim 418354	28/09/24	SI.CB2210.322.V28	16					

	DTR3022319/3 Carshell Assembly TC		Rev. V28	Project: PRASA
			Date- 07/11/2023	SI.CB22210.322.V28

Doc: TC1 & TC2	NCR:	Work station:	CB2210
----------------	------	---------------	--------



I - Documentation and Instruments

I.1 - Documentation Control

Document	Type of car							Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	LOI	IN	EW	EW	FW	FW	LOI					
DTR3022319/3								28			NA	28/02/24

I.2 - Instruments Control

















Monitoring and Measuring Instrument Control - Used for Special Process


Instruments	Validation	Calibration or Verification		OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
		Validation	Validation Date			
LASER TAPE	12542594	07/02/25				
MEASURING TAPE	618TP0084	31/02/24				
TUBULAR	22316	07/02/25				

1.3 Consumables

Welding Consumable Control - Used for Special Process


Filler Material	Heat Number	Welding Process		OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
		Welding Process	Welding Process			
ER 308 LSi	227730-74791	Mig				
ER 309 LSi	318394-74708	Mig				
ER 308 L	310442-73092	Tig				

GIB-ELC		Rev.		Project: PRASA		
DTR30223319/3 Carshell Assembly TC		V28		SI.CB2210.322.V28		
07/11/2023		Date-				
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Verification of correct parts loaded (Sidewalls, Endframes, Roof and Underframe)	DT00000284980	✓	 28/10/24	 28/10/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓	 28/10/24	 28/10/24
03		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓	 28/10/24	 28/10/24
04	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 DTD00000210675	✓	 28/10/24	 28/10/24
05	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓	 28/10/24	 28/10/24
06		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓	 28/10/24	 28/10/24
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018.	As the welding procedure IND-SAL-WMS-018 and DTD00000210658	✓	 28/10/24	 28/10/24

	DTR30223319/3 Curshell Assembly TC	Rev. V28	Project: PRASA
		Date- 07/11/2023	51.CB2210.322.V28

Welder traceability

Roof ring welds




LHS Boiler maker (Name & Sign): <u>INOCENT MBE</u>	Welder (Name & Sign): <u>Thabeng Kado</u>
RHS Boiler maker (Name & Sign): <u>INOCENT MBE</u>	Welder (Name & Sign): <u>Thabeng Kado</u>

END 1

LHS Boiler maker (Name & Sign): <u>INOCENT MBE</u>	Welder (Name & Sign): <u>Thabeng Kado</u>
RHS Boiler maker (Name & Sign): <u>INOCENT MBE</u>	Welder (Name & Sign): <u>Thabeng Kado</u>

END 2




LHS Boiler maker (Name & Sign): <u>SEAN B</u>	RHS Boiler maker (Name & Sign): <u>SEAN B</u>
Welder (Name & Sign): <u>Nonnleni (brings steel)</u>	Welder (Name & Sign): <u>Nonnleni</u>



DTP30223319/3 Carshell Assembly TC

Rev. V28	Project: PRASA
Date- 07/11/2023	SI.CB2210.322.V28


EJF Reinforcement Plates



END 2


Boiler maker (Name & Sign): 1/10/10 (900)

Welder (Name & Sign): WITOKA21 




FEDOLI

Operator:

	DTR3022319/3 Carshell Assembly TC		Rev. V28	Project: PRASA
			Date- 07/11/2023	SI.CB2210.322.V28

Specifications of Details for CBS measurement



Measure gap between jig pillar / chair and underframe = 0mm. No gap.

Fill in the gap foundon each jig pillars / chair and underframe should be 0mm.

After Loading Underframe and Clamping.


	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side					PA							
Right Hand Side												

Signature Operations:  Date: 28/02/24

After Welding.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side					MA							
Right Hand Side												

Signature Industrial Quality:  Date: 28/02/24



DTR30223319/3 Carshell Assembly TC






Rev.
V/28

Project: PRASA


Date-
07/11/2023

SI.CB2210.322.V28

Specifications of Details for CBS measurement




28/02/24

	DTR3022319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date: 07/11/2023	SI:CB2210.322.V28


Specifications of Details for CBS measurement

BEFORE WELDING




PME: The difference in Height values measured on the LHS and RHS should be ≤2MM on each point.

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3269	3266	3	2405	2404	1
B	3268	3266	2	2403	2405	2
C	3267	3266	1	2404	2404	0
D	3264	3265	1	2404	2406	2
E	3267	3269	2	2403	2402	1
F	3266	3266	0	2404	2405	1
G	3265	3267	2	2402	2403	1
H	3266	3266	0	2404	2404	0
I	3267	3269	2	2404	2404	0
J	3268	3266	2	2405	2405	0
K	3267	3269	2	2403	2402	1
L	3266	3265	1	2405	2404	1
M	3267	3266	1	2404	2405	1


28/02/24

Specifications of Details for C&S measurement


AFTER WELDING




PME: The difference in Height values measured on the LHS and RHS should be $\leq 2\text{MM}$ on each point.

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3269	3266	3	2405	2404	1
B	3298	3296	2	2403	2405	2
C	3297	3296	1	2404	2404	0
D	3264	3265	1	2404	2406	2
E	3267	3269	2	2403	2402	1
F	3296	3296	0	2404	2405	1
G	3295	3297	2	2402	2403	1
H	3266	3266	0	2404	2404	0
I	3267	3269	2	2404	2404	0
J	3298	3296	2	2405	2405	0
K	3297	3299	2	2403	2402	1
L	3266	3265	1	2405	2404	1
M	3297	3296	1	2404	2405	2




Redeb
28/02/24

	DTR30223319/3 Carshell Assembly TC		Rev. V28	Project: PRASA
			Date- 07/11/2023	SI.CB2210.322.V28
CBS measurement				


BEFORE WELDING



- 2270 to 2276
- 2268 to 2274
- A 2275
- B 2274
- C 2273
- D 2276
- E 2274
- F 2275
- G 2274
- H 2273
- I 2276
- J 2275
- K 2272
- L 2273
- M 2276



4/10/24
28/09/20





Rev.
V28
Date-
07/11/2023


Project: PRASA
SI.CB2210.322.V28

Specifications of Details for CBS measurement

AFTER WELDING




Do not consider reinforcement (Take measurements top area of zee profile)




Take measurement close to radius (considering reinforcement)

	2265 to 2271	2270 to 2276
A		2275
B	2266	
C	2268	
D		2276
E		2274
F	2266	
G	2269	
H		2273
I		2276
J	2264	
K	2267	
L		2273
M	2269	



2279 REF



28/02/28




DTF30223319/3 Carshell Assembly TC

Project: PRASA

Date-

Date: 07/11/2023
SI.CB2210.322.V28

Specifications of Details for CBS measurement



LEFT SIDE	
SPECIFICATION SIZE	ACTUAL SIZE
1A 18870	18865

RIGHT SIDE	
SPECIFICATION SIZE	ACTUAL SIZE
1A 1870 50.5 -4.5	8865


Dye penetrant test

Dye-penetration test to be performed by quality personnel



08/02/24

[illegible]



DTR3022331913 Carshell Assembly TC

Rev. V28
Date- 07/11/2023
Project: PRASA
SI.CB2210.322-V28

Self Inspection - Final Result

Is the car good to advance to the next workstation/process?
(Approval of Operations and Industrial Quality)

DATE	NAME	SIGNATURE
09/09/24	Lin	
08/02/24	Richard	
	Operations	
	Quality	
	Operations	
	Quality	

HOLD POINT

	GO	If activities are not complete, the missing activities must not impact the next stage!
		Every time inspection performed confirms to specification or in case of discrepancy the same is approved by the competent party.)
		There are activities pending that impact the activities of the next process. Obs: (To describe problems below)
		There are non-conformities impact the quality of the product and there is no corrective action defined yet!


In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":





Item	Description	Action	Responsible	Due date	Status


Operations

Quality

	DTR30223319/3 Carshell Assembly TC	<table><tr><td>Rev. V28</td><td rowspan="2">Project: PRASA</td></tr><tr><td>Date: 07/11/2023</td></tr></table>	Rev. V28	Project: PRASA	Date: 07/11/2023
Rev. V28	Project: PRASA				
Date: 07/11/2023					
		SI.CB2210.322.V28			

ANNEXURE A: Spot Welding Quality Acceptance Standard









APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1


SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION
This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA and treated as such.

REV	DATE	MODIFICATION CONTENT	APPLICATION REFERENCE										RESPONSIBLE	NAME	DATE
			DRAWING	DESCRIPTION	SECTION	TO	FM	NC	NO	YES	WORK INSTRUCTIONS	SAFETY			
			018022215/2	As per Baseline 10.2	CB1210	X					PRD-103220-1030022	YES			
0	09/04/2018	GIBELI NEW CREATION											APPROVER	Ismael Muthila	09/04/2018
													CHECKER	Nesoo Pindilo	09/04/2018
													COMPILER	Thaveng Makhengu	06/04/2018
1	23/05/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager											APPROVER	Ismael Muthila	23/05/2018
													CHECKER	Nesoo Pindilo	23/05/2018
													REVISOR	Ramotho Makhengu	22/05/2018
2	05/07/2018	Certain dimensional checks added and others moved to CB1210 and CB1230											APPROVER	Ismael Muthila	05/07/2018
													CHECKER	Nesoo Pindilo	05/07/2018
													COMPILER	Ramotho Makhengu	05/07/2018
3	2018/06/12	Certain dimensional checks added and others moved to CB1210 and CB1230											APPROVER	Ismael Muthila	2018/06/12
													CHECKER	Nesoo Pindilo	2018/06/12
													COMPILER	Ramotho Makhengu	2018/06/12
5	24/01/2019	As per Baseline 10.2											APPROVER	Ismael Muthila	24/01/2019
													CHECKER	Nesoo Pindilo	24/01/2019
													COMPILER	Vincent Ntuli	24/01/2019
6	13/03/2019	Added D1 and D2 on Self - inspection length measurements											APPROVER	Ismael Muthila	13/03/2019
													CHECKER	Nesoo Pindilo	13/03/2019
													COMPILER	Vincent Ntuli	13/03/2019
7	20/05/2019	Removed roof width											APPROVER	Ismael Muthila	20/05/2019
													CHECKER	Nesoo Pindilo	20/05/2019
													COMPILER	Vincent Ntuli	20/05/2019
10	22/08/2019	New Baseline 10.2.5											APPROVER	Ismael Muthila	22/08/2019
													CHECKER	Nesoo Pindilo	22/08/2019
													COMPILER	Vincent Ntuli	22/08/2019
15	06/08/2020	New Baseline 10.2.6											APPROVER	Ismael Muthila	06/08/2020
													CHECKER	Nesoo Pindilo	06/08/2020
													COMPILER	Vincent Ntuli	06/08/2020
20	19/04/2021	New Baseline 10.2.6											APPROVER	Ismael Muthila	19/04/2021
													CHECKER	Nesoo Pindilo	19/04/2021
													COMPILER	Vincent Ntuli	19/04/2021
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING											APPROVER	Ismael Muthila	17/08/2021
													CHECKER	Nesoo Pindilo	17/08/2021
													COMPILER	Vincent Ntuli	17/08/2021
25	20/02/2022	New Baseline 10.2.6											APPROVER	Ismael Muthila	20/02/2022
													CHECKER	Nesoo Pindilo	20/02/2022
													COMPILER	Vincent Ntuli	20/02/2022
26	14/06/2022	Update minimum temperature requirement for sealant application											APPROVER	Ismael Muthila	14/06/2022
													CHECKER	Nesoo Pindilo	14/06/2022
													COMPILER	Vincent Ntuli	14/06/2022
27	19/10/2022	Addition of traceability for sealant application and welding											APPROVER	Ismael Muthila	19/10/2022
													CHECKER	Nesoo Pindilo	19/10/2022
													COMPILER	Vincent Ntuli	19/10/2022
28	14/04/2023	Added sealant batch number & welding consumables traceability											APPROVER	Ismael Muthila	14/04/2023
													CHECKER	Nesoo Pindilo	14/04/2023
													COMPILER	Vincent Ntuli	14/04/2023
215	TC2	Levi 483003 29/02/23											APPROVER	Ismael Muthila	29/02/2023
													CHECKER	Nesoo Pindilo	29/02/2023
													COMPILER	Vincent Ntuli	29/02/2023



Work station:







I - Documentation and Instruments

1.1 - Documentation Control

						Type of car
Document	T01	M1	M2	M3	M4	
DTR30C22331912	X	29	28/10/2023	X	N/A	29/03/24
				OK		
						Signature/Date (Manufacturing)
						Signature/Dgn (Quality)

1.2 - Instruments Control



Monitoring and Measuring Instrument Control - Used for Special Process






Instruments	Validated	Calibration or Verification Validation Date	OK	Signature/Date (Manufacturing)		Signature/Date (Quality)	
Tubular	22313-1	29/11/2023-29/11/2024	X		29/02/24		29/02/24
Measuring Tape	518A001	22/01/2023-29/01/2024	X		29/02/24		29/02/24


1.3 Consumables

Welding Consumable Control - Used for Special Process

[illegible]

GIBELC		DTR30223319/2 Carshell Assembly TC		Rev. 29 Date: 28/10/2023		Project: PRASA SI.CB22220.323.V29	
II - Control Activities of Production							
II.1 - Items to check							
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)	
01	N/A	Assembly according to Instruction Engineering n° PRA.CB22220.DTR30225A87/2 Verification of fitment for all reinforcement brackets.	DTR30223319/2	✓	29/02/24 WJB	29/02/24 WJB	
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD00000210675	✓	29/02/24 WJB	29/02/24 WJB	
03	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD00000210675	✓	29/02/24 WJB	29/02/24 WJB	
04	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓	29/02/24 WJB	29/02/24 WJB	
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓	29/02/24 WJB	29/02/24 WJB	
06	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓	29/02/24 WJB	29/02/24 WJB	
07		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and filler sampling as described in DTD00000210658.	As the welding procedure IND-SAL-WMS-018 and DTD00000210658	✓	29/02/24 WJB	29/02/24 WJB	
08	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: <div style="display: flex; justify-content: space-between;"> <div> Temperature Min - Max (t) 10°C - 35°C Relative humidity Min - Max (t) 25% - 80% </div> <div> Sealant Batch No: <u>SR 70-3</u> Exp Date: <u>03/24</u> Actuals Temperature: <u>25°C</u> Humidity: <u>45%</u> </div> </div>	✓	29/02/24 WJB	29/02/24 WJB		

		DTR30223319/2 Carshell Assembly TC		Rev.	Project: PRASA			
				29 Date- 28/10/2023				
09	NA	Verification of sealant application in certain regions in the drawing-	AAD0001241033	✓			 29/10/24	 29/10/24
10	NA	Verification of sealant application on the roof and sidewall finishers	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps, cracks, damage and debris (flashes, dirt, dust) Refer to Annexure B	✓			 29/10/24	 29/10/24

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA
		Date- 28/10/2023	SI.CB2220.323.V29




END 1
SEALANT


OPERATOR
(Name & sign):



Priscilla Carson

OPERATOR
(Name & sign):

Priscilla Carson





	DTR302233191/2 Carshell Assembly TC		Rev. 29	Project: PRASA SICB2220.323.V29
			Date- 28/10/2023	



REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>Neculungu Doru</u>	<u>Neculungu Doru</u>
B	Operator (Name&sign): <u>Ludo</u>	<u>Ludo</u>
C	Operator (Name&sign): <u>Tommy De</u>	<u>Mihaili Doru</u>
D	Operator (Name&sign): <u>Mihaili</u>	<u>Mihaili Doru</u>
E	Operator (Name&sign): <u>Mihaili</u>	<u>Mihaili Doru</u>


	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA
		Date- 28/10/2023	SI CB2220.323.V29



BRACKETING

C-RAILS:	Operator:	INSTALLATION <i>Pascal</i>
DOOR MECHANISMS:	Operator:	<i>rolachudi</i>
TAPPING PADS	Operator:	<i>Madini</i> END 2
SEAT & LUGGAGE BRACKETS:	Operator:	INSTALLATION & VERIFICATION <i>MB</i>
SEAT BRACKETS VERIFICATION:	Operator:	<i>MB</i>
	Operator:	


AREA	WELDING	
	LHS	RHS
A (Seat brackets)	: Operator (Name&sign): <i>Nokulunga</i>	: Operator (Name&sign): <i>Nokulunga</i>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign): <i>N/R</i>	: Operator (Name&sign): <i>N/R</i>
B (Seat brackets)	: Operator (Name&sign): <i>Madini</i>	: Operator (Name&sign): <i>Madini</i>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign): <i>Madini</i>	: Operator (Name&sign): <i>Madini</i>
C (Seat brackets)	: Operator (Name&sign): <i>Madini</i>	: Operator (Name&sign): <i>Madini</i>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign): <i>Madini</i>	: Operator (Name&sign): <i>Madini</i>
D (Seat brackets)	: Operator (Name&sign): <i>Madini</i>	: Operator (Name&sign): <i>Madini</i>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign): <i>Madini</i>	: Operator (Name&sign): <i>Madini</i>

	DTR3022331912 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB2220.323.V29
		Date- 28/10/2023	

ENDS

END 1 TAPPING PADS WELDING: Operator (Name&sign): N/A


END 2 TAPPING PADS WELDING: Operator (Name&sign): ~~Sy A P~~ 12



DTR30223319/2 Carshell Assembly TC

Rev.
29
Date-
28/10/2023

Project: PRASA
SI.CB2220.323.V29





DTR30223319/2 Carshell Assembly TC


Rev.
29

Project: PRASA


Date-

26/10/2023


SI.CB2220.323.V29



Take measurement close to
radius




Measurement positions on roof rail and
sidewall omega corner.




Reinforcement area measurement positions on
roof reinforcement area.





Measurement positions on sidewall and
side sill corner.






Take measurement close to
radius

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA
		Date- 28/10/2023	
		SI.CB22220.323.V29	




Detail C

Take measurement close to radius




Detail D (1:1)



BEFORE WELDING


	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3265	3264	1	
B	3290	3291	1	
C	3295	3298	3	
D	3269	3267	3	
E	3265	3268	3	
F	3294	3296	2	
G	3295	3292	3	
H	3266	3264	2	
I	3265	3268	3	
J	3298	3296	2	
K	3295	3296	1	
L	3267	3268	1	
M	3291	3295	2	




DTR3022331912 Carshell Assembly TC

Rev.
29
Date-
28/10/2023

Project: PRASA
SLCB2220.323.V29

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA
		Date-	SI.CB22220.323.V29
		28/10/2023	



AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3292	3290	2	2595
B	3294	3292	2	2589
C	3296	3294	2	2589
D	3266	3265	1	2590
E	3265	3264	1	2592
F	3296	3294	2	2589
G	3295	3292	3	2589
H	3263	3262	1	2591
I	3262	3263	1	2590
J	3293	3297	4	2590
K	3292	3292	0	2592
L	3266	3265	1	2592
M	3295	3295	0	2595



DTR302231912 Carshell Assembly TC

Rev.
29


Project: PRASA

Date-

28/10/2023

SI:CB2220.323.V29

Specifications of Details for CBS measurement



DOOR 1 - LHS

VALUE	ACTUAL
A1 2230 to 2232	2230
A2 2230 to 2232	2231
A3 2230 to 2232	2230
A4 2230 to 2232	2230
B 234 to 236	235
C 234 to 236	235
D 794 to 796	795
E 794 to 796	795

DOOR 2 - LHS

VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2231
A3 2230 to 2232	2232
A4 2230 to 2232	2231
B 234 to 236	235
C 234 to 236	235
D 794 to 796	795
E 794 to 796	795

DOOR 3 - LHS

VALUE	ACTUAL
A1 2230 to 2232	2230
A2 2230 to 2232	2232
A3 2230 to 2232	2231
A4 2230 to 2232	2230
B 234 to 236	236
C 234 to 236	234
D 794 to 796	796
E 794 to 796	794

DOOR 1 - RHS

VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2231
A3 2230 to 2232	2230
A4 2230 to 2232	2231
B 234 to 236	235
C 234 to 236	235
D 794 to 796	795
E 794 to 796	795

DOOR 2 - RHS

VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2232
A3 2230 to 2232	2231
A4 2230 to 2232	2231
B 234 to 236	235
C 234 to 236	235
D 794 to 796	795
E 794 to 796	795

DOOR 3 - RHS

VALUE	ACTUAL
A1 2230 to 2232	2230
A2 2230 to 2232	2230
A3 2230 to 2232	2231
A4 2230 to 2232	2230
B 234 to 236	234
C 234 to 236	236
D 794 to 796	796
E 794 to 796	794



DTR30223319/2 Carshell Assembly TC

Rev.
29


Date-
28/10/2023

Project: PRASA

SI.CB22220.323.V29

Specifications of Details for CBS measurement

End #2




Doors diagonal D1-D2 maximum difference 54mm

D1	2748	2746	2749
D2	2748	2748	2748
D1-D2	2	2	1

HIGHER DIMENSION	1671	1672	1671
CENTRAL DIMENSION	1670	1671	1672
LOWER DIMENSION	1671	1671	1671

Doors Length - 1672 ±3mm

End #1




Diagonal de portas - diferença D1-D2 <4mm

D1	2749	2748	2749
D2	2747	2746	2748
D1-D2	2	2	1

DIMENSÃO SUPERIOR	1671	1672	1671
HIGHER DIMENSION	1672	1671	1671
CENTRAL DIMENSION	1672	1670	1671
LOWER DIMENSION	1671	1670	1671

Vão de Portas - 1672 ±3mm

Doors Length - 1672 ±3mm



DIR30223319/2 Carshell Assembly TC

Rev.

Project: PRA5A

Date-

28/10/2023


SI.CB2220.323.V29

Specifications of Details for CBS measurement



Dye penetrant testi

Dye-penetration test to be performed by quality personnel

[illegible]

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA
		Date-	SI.CB22220.323.V29
		28/10/2023	

Self Inspection - Final Result


Is is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)		DATE	NAME	SIGNATURE
HOLD POINT	GO	29/02/2024	Levi Operations	
		29/02/2024	Amegday Industrial Quality	
			Operations	
			Industrial Quality	

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":				
Item	Description	Action	Responsible	Due date
				Status

Operations

Quality




APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1


SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION
 This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE										
MOUNTING	DRAWINGS	DESCRIPTION	STATION				CAR TYPE	WORK INSTRUCTION	SHEET 1	
			TCS	W6	W5	W4				W3
070000023120	ADD0001218503	DT0000231031 Coach Assembly TC	CB2230	X					PR0-CB2230-DT00000212 23915_V20	YES
REV	DATE	MODIFICATION CONTENT				RESPONSIBLE		NAME	DATE	
0	06/04/2018	GIBELA NEW CREATION				APPROVER		Isureleng Modiba	09/04/2018	
						CHECKER		Nesozo Pindela	09/04/2018	
						COMPILER		Thangani Mathiyu	06/04/2018	
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PIPE Manager to Quality manager				APPROVER		Isureleng Modiba	30/5/2018	
						CHECKER		Nesozo Pindela	30/5/2018	
						REVISED BY		Nesozo Pindela	30/5/2018	
2	05/07/2018	Certain dimensional checks moved to CB1220				APPROVER		Isureleng Modiba	05/07/2018	
						CHECKER		Nesozo Pindela	05/07/2018	
						COMPILER		Ramokone Madama	05/07/2018	
5	24/01/2019	As per Baseline 10.2				APPROVER		Isureleng Modiba	24/01/2019	
						CHECKER		Nesozo Pindela	24/01/2019	
						REVISED BY		Vanessa Nkuf	24/01/2019	
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements				APPROVER		Isureleng Modiba	13/03/2019	
						CHECKER		Nesozo Pindela	13/03/2019	
						COMPILER		Nesozo Pindela	13/03/2019	
7	17/09/2019	Added Cab Fire Barrier Flatness Measurements				APPROVER		Isureleng Modiba	17/09/2019	
						CHECKER		Nesozo Pindela	17/09/2019	
						COMPILER		Nesozo Pindela	17/09/2019	
10	20/09/2019	New Baseline 10.2.5				APPROVER		Isureleng Modiba	20/09/2019	
						CHECKER		Nesozo Pindela	20/09/2019	
						COMPILER		Nesozo Pindela	20/09/2019	
15	28/01/2021	New Baseline 10.2.6				APPROVER		Isureleng Modiba	28/01/2021	
						CHECKER		Bongane Masena	28/01/2021	
						COMPILER		Bongane Masena	28/01/2021	
20	19/04/2021	New Baseline change 10.3				APPROVER		Timothy Maimela	19/04/2021	
						CHECKER		Bongane Masena	19/04/2021	
						COMPILER		Bongane Masena	19/04/2021	
25	20/04/2022	New Baseline change 10.3.1				APPROVER		Collins Mkhombhi	20/02/2022	
						CHECKER		Andani Mudeho	20/02/2022	
						COMPILER		Andani Mudeho	20/02/2022	
26	14/06/2022	Update minimum temperature requirement for sealant application				APPROVER		Collins Mkhombhi	14/06/2022	
						CHECKER		Andani Mudeho	14/06/2022	
						COMPILER		Andani Mudeho	14/06/2022	
27	27/07/2022	Threshold measurements addition				APPROVER		Collins Mkhombhi	25/07/2022	
						CHECKER		Andani Mudeho	25/07/2022	
						COMPILER		Andani Mudeho	25/07/2022	
28	19/10/2022	Addition of traceability for sealant application				APPROVER		Collins Mkhombhi	19/10/2022	
						CHECKER		Nesozo Zwane	19/10/2022	
						COMPILER		Amogelang Mchlangwe	19/10/2022	
29	14/04/2023	Added sealant batch number & welding consumables traceability				APPROVER		Vanessa Nkuf	14/04/2023	
						CHECKER		Nesozo Zwane	14/04/2023	
						COMPILER		Amogelang Mchlangwe	14/04/2023	
30	06/11/2023	Added threshold traceability for boiler makers and welders				APPROVER		Yizon Ngobeni	06/11/2023	
						CHECKER		Andani Mudeho	06/11/2023	
						COMPILER		Nesozo Zwane	06/11/2023	
TRAINSET		QIR	OPERATOR NAME & GPS NUMBER	DATE	SELF INSPECTION NUMBER		PAGES			
215		KU	Nomamho U27U23	01/03/24	SI-CB2230-324_V29		12			



Work station: CB2230



Document	Type of car					Revision	Observation	OK	N/A	Signature/Date (Operations)	Signature/Date (Quality)
	TC1	M1	M2	M3	M4						
DT00000223819						25		✓		OK	

Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Validation	Calibration or Verification Validation Date	OK	Signature/Date (Quality)
Tubular	22113	26/06/24	✓	12/11/24
Measuring Tape	ENR0394	05/04/25	✓	05/04/25
Combination Square	ENR0512007	21/07/24	✓	21/07/24

Welding Consumable Control - Used for Special Process

[illegible]



DT00000223319 Carshell Assembly TC


Rev.	30	Project: PRASA
Date-	06/11/2023	

SI.CB2230.324.V29


II - Control Activities of Production

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NG	Signature/Date (Operations)	Signature/Date (Quality)						
01	N/A	Assembly according to Instruction Engineering n° DT00000223319	DT00000223319	✓		01/03/24 [Signature]	01/03/24 [Signature]						
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓		01/03/24 [Signature]	01/03/24 [Signature]						
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 DTD00000210675	✓		01/03/24 [Signature]	01/03/24 [Signature]						
04	N/A	Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		01/03/24 [Signature]	01/03/24 [Signature]						
05	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓		01/03/24 [Signature]	01/03/24 [Signature]						
06	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: <table><tr><td>Temperature Min - Max (°)</td><td>Min-Max</td><td>10°C - 35°C</td></tr><tr><td>Relative humidity Min - Max (%)</td><td>Min-Max</td><td>25% - 80%</td></tr></table>	Temperature Min - Max (°)	Min-Max	10°C - 35°C	Relative humidity Min - Max (%)	Min-Max	25% - 80%	Sealant Batch No: <u>SA25330419</u> Exp Date: <u>08/2024</u> Actuals Temperature: <u>19.8°C</u> Humidity: <u>76.9%</u>	✓		01/03/24 [Signature]	01/03/24 [Signature]
Temperature Min - Max (°)	Min-Max	10°C - 35°C											
Relative humidity Min - Max (%)	Min-Max	25% - 80%											
07	N/A	Verification of sealant application in regions of roof and sideframe finishers.	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps, cracks, damage and debris (flashes, dirt, dust) Refer to Annexure B	✓		01/03/24 [Signature]	01/03/24 [Signature]						

	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA
		Date- 06/11/2023	SI.CB22230.324.V29

VIEW A




END 1
SEALANT

OPERATOR (Name & sign): Bunle Paga Lerato

OPERATOR (Name & sign): Sime P Ishenato

END 2 SEALANT
(VIEW C)



OPERATOR (Name & sign): Leroy

OPERATOR (Name & sign): Leroy

OPERATOR (Name & sign): Leroy


Area D,E,F,G,H,I	LHS	RHS
Operator (Name & sign):	<u>E.H.I</u>	<u>F.H.I</u>
Operator (Name & sign):	<u>Bunle Paga</u>	<u>Bunle Paga</u>
Operator (Name & sign):	<u>Lerato</u>	<u>Lerato</u>
Operator (Name & sign):	<u>Du</u>	<u>E.D.G.(H.I)top</u>
Operator (Name & sign):	<u>Sime Paga</u>	<u>Sime</u>
Operator (Name & sign):	<u>(E.H.I)top</u>	<u>S</u>
Operator (Name & sign):	<u>Sime</u>	<u>Sime</u>

Specifications of Details for CBS measurement CB2230

Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm.
Recod the maximum and minimum value foundand indicate the corresponding region.

RIGHT SIDE

END #2




MAXIMUM 1.6

MINIMUM 1.2


LEFT SIDE

END #1




MAXIMUM 1.8

MINIMUM 1.2

	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA SI.CB2230.324.V29
		Date- 06/11/2023	

Specifications of Details for CBS measurement CB2230

Specified Camber for car out of jig is 16mm (-0mm + 2mm)



MEASURED CAMBER VALUES

RIGHT	16
LEFT	18




DT00000223319 Carshell Assembly TC

Rev.
30
Date-
06/11/2023

Project: PRASA
SI.CB2230.324.V29

Specifications of Details for CBS measurement CB2230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.



MEASURED TWIST VALUES END 1

LATERAL

1

LONGITUDINAL

3

MEASURED TWIST VALUES END 2


LATERAL

3


LONGITUDINAL

1


Details for measuring on the CB1230 stage, after completion of activities



Detail C




Specifications of Details for GBS measurement



2589 to 2595mm

A	2593
B	2594
C	2589
D	2589
E	2590
F	2592
G	2591
H	2593
I	2595
J	2589
K	2593
L	2592
M	2595
N	2589
O	2591




Threshold verification

Door 1		Door 2		Door 3		Door 4		Door 5		Door 6	
L	R	L	R	L	R	L	R	L	R	L	R
38	39	38	38	38	39	38	38	38	38	38	38
38	38	38	38	38	38	38	38	38	38	38	38

Nominal value :38

BOILER MAKER: Iskenelo


WELDER: Mthokozisi

	DT00000223319 Carshell Assembly TC	Rev. 30		Project: PRASA SI.CB2230.324.V29
		Date- 06/11/2023		


Specifications of Details for CBS measurement


Measure the flatness on the Cab Fire Barrier after installation and welding. Measure positions A, B,C and D using 1000mm flatness ruler and taper gauge.

Specified Maximum Flatness deviation on Cab Fire Barrier = 2mm





	Measured Values		
	Minimum	Maximum	Deviation
A	11	12	1
B	11,3	12,0	1,1
C	12	12,3	1,3
D	12,1	13	0,9



	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA
		Date-	SI.CB2230.324.V29
		06/11/2023	

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations Manager and Industrial Quality)		DATE	NAME	SIGNATURE
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage!	Operations	
		Every auto inspection performed conforms to specification or, in case of discrepancy, the same is approved by the competent party.)	Industrial Quality	
	NO GO	There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)	Operations	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)	Industrial Quality	

In case of "NO GO" , describe blocking problems

In case of "NO GO" , the operations manager must define below action plan to ensure "GO":				
Item	Description	Action	Responsible	Due date
				Status

Operations

Quality