

# X'TRAPOLIS MEGA

## SUMMARY REPORT

Photo-not-contractual

### CONFIDENTIAL INFORMATION

This document and its contents is the exclusive property of ALSTOM Transport SA or Affiliates.  
The reproduction, distribution and utilization of this document as well as the communication of its contents to others without express written authorisation is prohibited. Offenders will be held liable for the payment of damages.  
All right reserved in the event of the grant of a patent, utility model or design.

RELEASED

**X'TRAPOLIS MEGA**

Application: **PRASA**

Technical Modifications

Geometric tolerances

A4

N

A1

Closure of High Speed Testing  
and UHF radio functional tests

A0

Creation

Index

Revision Notification no.

Prepared

19/04/2024

K. NKOANA

Checked

19/04/2024

N. NDOVELA

Approved

19/04/2024

M. SIBIYA

Date

Name

en

Summary Report of open items from  
TS213 Routine and Acceptance  
Testing

GIBELQ

GIB0000006278

Rev.:  
A1

1/10


## Table of Modifications

| Rev | Date       | Modifications Content                                                                                                     | Writer          |
|-----|------------|---------------------------------------------------------------------------------------------------------------------------|-----------------|
| A0  | 21/03/2024 | Creation                                                                                                                  | Kgomotso NKOANA |
| A1  | 19/04/2024 | Closure of High Speed 120km/h Acceptance Test on the Customer Mainline (DeWildt) and Closure of UHF Radio functional test | Kgomotso NKOANA |

|                                                                                     |                             |             |                                                                           |                 |
|-------------------------------------------------------------------------------------|-----------------------------|-------------|---------------------------------------------------------------------------|-----------------|
|  | Reference:<br>GIB0000006278 | Rev.:<br>A1 | Summary Report of open items from TS213<br>Routine and Acceptance Testing | Date:19/04/2024 |
|                                                                                     |                             |             |                                                                           | 2/11            |

This document and its contents is the exclusive property of ALSTOM Transport SA or Affiliates. The reproduction, distribution and utilization of this document as well as the communication of its contents to others without express written authorisation is prohibited. Offenders will be held liable for the payment of damages. All right reserved in the event of the grant of a patent, utility model or design.

## Internal Validation

|          | Name                 | Function                       | Date       | Signature                                                                                                                              |
|----------|----------------------|--------------------------------|------------|----------------------------------------------------------------------------------------------------------------------------------------|
| Writer   | Kgomotso<br>NKOANA   | Test Expert                    | 19/04/2024 | X <br>Kgomotso NKoana<br>Test Expert                |
| Checker  | Nkululeko<br>NDOVELA | Test<br>Engineering<br>Manager | 19/04/2024 | X <br>Nkululeko NDOVELA<br>Test Engineering Manager |
| Approver | Mongezi<br>SIBIYA    | T&C HoD                        | 19/04/2024 | X <br>Mongezi SIBIYA<br>T&C HoD                   |

|                                                                                     |               |       |                                                                           |                 |
|-------------------------------------------------------------------------------------|---------------|-------|---------------------------------------------------------------------------|-----------------|
|  | Reference:    | Rev.: | Summary Report of open items from TS213<br>Routine and Acceptance Testing | Date:19/04/2024 |
|                                                                                     | GIB0000006278 | A1    |                                                                           | 3/11            |

# TABLE OF CONTENTS

|          |                                            |           |
|----------|--------------------------------------------|-----------|
| <b>1</b> | <b>INTRODUCTION .....</b>                  | <b>5</b>  |
| <b>2</b> | <b>SCOPE .....</b>                         | <b>5</b>  |
| <b>3</b> | <b>TEST CONDITIONS .....</b>               | <b>5</b>  |
|          | VEHICLES TESTED .....                      | 5         |
|          | TEST SCHEDULE .....                        | 5         |
|          | GENERAL TEST CONDITIONS .....              | 5         |
|          | STATIC AND DYNAMIC TEST LOCATION .....     | 6         |
|          | TEST PARTICIPANTS .....                    | 7         |
|          | ROUTINE TEST PERIOD .....                  | 7         |
|          | ACCEPTANCE TEST PERIOD .....               | 8         |
| <b>4</b> | <b>TEST RESULTS.....</b>                   | <b>9</b>  |
|          | VEHICLE PRE-TESTING .....                  | 9         |
|          | VEHICLE FUNCTIONAL TESTING .....           | 9         |
|          | TRAIN FUNCTIONAL STATIC TESTING .....      | 10        |
|          | TRAIN FUNCTIONAL DYNAMIC TESTING.....      | 10        |
|          | ACCEPTANCE TEST ON CUSTOMER TRACK .....    | 10        |
| <b>5</b> | <b>CONCLUSION AND RECOMMENDATION .....</b> | <b>11</b> |

|                                                                                     |                                 |                 |                                                                           |                 |
|-------------------------------------------------------------------------------------|---------------------------------|-----------------|---------------------------------------------------------------------------|-----------------|
|  | Reference:<br><br>GIB0000006278 | Rev.:<br><br>A1 | Summary Report of open items from TS213<br>Routine and Acceptance Testing | Date:19/04/2024 |
|                                                                                     |                                 |                 |                                                                           | 4/11            |

## 1 INTRODUCTION

For the PRASA project Gibela has implemented an exhaustive test program to perform the static routine testing at vehicle and train level including the dynamic routine test schedules. After the handover of each car from production to testing, the train is progressively coupled to formulate a six-car trainset. In parallel to the coupling activities Vehicle Functional Stating Testing is performed individually on the six cars. Static testing is continued to Train Functional Level.

After the static tests have been performed, the Dynamic Test is done on a 1.2 km test track in the Dunnottar Dynamic Test Track to verify all the safety functions of the train up to 60 km/h. The train is then transported to Wolmerton Depot for the final high speed acceptance test and handover to the customer.

## 2 SCOPE

The purpose of this document is to summarize the test results of the different test schedules.

The complete test report for each test schedule including all the test steps with respect to the pass/fail criteria will be submitted.

## 3 TEST CONDITIONS

### Vehicles Tested

TS213 is composed of vehicles:

- TC1# 01 20 213 1
- M4 # 01 20 213 2
- M1 # 01 20 213 3
- M2 # 01 20 213 4
- M3 # 01 20 213 5
- TC2 # 01 20 213 6

### Test Schedule

The tests were performed following the Routine Test Schedules

- |                                                 |                      |
|-------------------------------------------------|----------------------|
| ➤ Vehicle Pre- Testing TC1 (VPT)                | GIB0000001465 rev D2 |
| ➤ Vehicle Pre- Testing TC2 (VPT)                | GIB0000001465 rev D2 |
| ➤ Vehicle Pre- Testing M1 (VPT)                 | GIB0000001465 rev D2 |
| ➤ Vehicle Pre- Testing M2 (VPT)                 | GIB0000001465 rev D2 |
| ➤ Vehicle Pre- Testing M3 (VPT)                 | GIB0000001465 rev D2 |
| ➤ Vehicle Pre- Testing M4 (VPT)                 | GIB0000001465 rev D2 |
| ➤ Vehicle Functional Testing TC1 (VFT)          | GIB0000001462 rev D2 |
| ➤ Vehicle Functional Testing TC2 (VFT)          | GIB0000001463 rev D1 |
| ➤ Vehicle Functional Testing M1 (VFT)           | GIB0000001464 rev D2 |
| ➤ Vehicle Functional Testing M2 (VFT)           | GIB0000001465 rev D2 |
| ➤ Vehicle Functional Testing M3 (VFT)           | GIB0000001466 rev D1 |
| ➤ Vehicle Functional Testing M4 (VFT)           | GIB0000001467 rev D1 |
| ➤ Train Functional Routine Static Testing (TFS) | GIB0000001241 rev D0 |
| ➤ Train Functional Dynamic Testing (TFD)        | GIB0000001029 rev D2 |
| ➤ Acceptance Test on Customer Track (ACT)       | GIB0000000293 rev D0 |

### General test conditions

|                                                                                     |               |       |                                                                           |                 |
|-------------------------------------------------------------------------------------|---------------|-------|---------------------------------------------------------------------------|-----------------|
|  | Reference:    | Rev.: | Summary Report of open items from TS213<br>Routine and Acceptance Testing | Date:19/04/2024 |
|                                                                                     | GIB0000006278 | A1    |                                                                           | 5/11            |

No specific ambient conditions were mandatory during testing.

Static and Dynamic Test location

The tests were conducted at the Gibela Dunnottar factory in South Africa

|                                                                                     |               |       |                                                                           |                 |
|-------------------------------------------------------------------------------------|---------------|-------|---------------------------------------------------------------------------|-----------------|
|  | Reference:    | Rev.: | Summary Report of open items from TS213<br>Routine and Acceptance Testing | Date:19/04/2024 |
|                                                                                     | GIB0000006278 | A1    |                                                                           | 6/11            |

## Test participants

| Last Name  | First Name  | Company | Occupation          |
|------------|-------------|---------|---------------------|
| MABUNDA    | Neliswa     | Gibela  | EPU Manager         |
| LUKHELE    | Sifiso      | Gibela  | Serial Test Manager |
| NKOANA     | Kgomotso    | Gibela  | Test Expert         |
| NGUBANE    | Lindani     | Gibela  | EPU Manager         |
| MOCWAGOLE  | Kealeboga   | Gibela  | EPU Manager         |
| MERAPE     | Mavis       | Gibela  | EPU Manager         |
| ZULU       | Vusumuzi    | Gibela  | EPU Manager         |
| MAKOLA     | Hilda       | Gibela  | Test Technician     |
| ZULU       | Nokukhanya  | Gibela  | Test Technician     |
| XULU       | Sithembile  | Gibela  | Test Technician     |
| MATSHAVA   | Junior      | Gibela  | Test Technician     |
| SHINGA     | Sthabile    | Gibela  | Test Technician     |
| MABUNDZANE | Nick        | Gibela  | Test Technician     |
| GUMEDE     | Carol       | Gibela  | Test Technician     |
| MTHEMBU    | Mvelo       | Gibela  | Test Technician     |
| MILANI     | Philemon    | Gibela  | Test Technician     |
| KHOSA      | Tshembhani  | Gibela  | Test Technician     |
| TSELA      | Impi        | Gibela  | Test Technician     |
| MAKAYA     | Linda       | Gibela  | Test Technician     |
| FUNYUFUNYU | Mbavhalelo  | Gibela  | Test Technician     |
| CHIRWA     | NQOBILE     | Gibela  | Test Technician     |
| SIBANYONI  | Sizwe       | Gibela  | Test Technician     |
| MAKHANYA   | Thandanani  | Gibela  | Test Technician     |
| SEKGOLOLO  | Alleta      | Gibela  | Test Technician     |
| MKHONTO    | Simphiwe    | Gibela  | Test Technician     |
| MASONDO    | Nhlakanipho | Gibela  | Test Technician     |
| MLABA      | Vuma        | Gibela  | Test Technician     |
| SIGUDLA    | Walter      | Gibela  | Test Technician     |

## Routine test Period

The routine test was performed from the 11<sup>rd</sup> March 2024 until the 20<sup>th</sup> of March 2024 in Dunnottar.

|                                                                                     |               |       |                                                                           |                 |
|-------------------------------------------------------------------------------------|---------------|-------|---------------------------------------------------------------------------|-----------------|
|  | Reference:    | Rev.: | Summary Report of open items from TS213<br>Routine and Acceptance Testing | Date:19/04/2024 |
|                                                                                     | GIB0000006278 | A1    |                                                                           | 7/11            |

Acceptance Test location

High-Speed Acceptance Test on the Customer Main Line (De-Wildt),The dynamic performance to be validated to a maximum speed of 60km/h inclusive, ensuring compliance to service, emergency and degraded mode braking performance.

Acceptance Test participants

| Last Name | First Name | Company        | Position               |
|-----------|------------|----------------|------------------------|
| VEZI      | Khehla     | PRASA          | Quality Technician     |
| MASILO    | MOHAMMED   | Gibela - TSSSA | Maintenance Technician |
|           |            |                |                        |
|           |            |                |                        |
|           |            |                |                        |
|           |            |                |                        |

Acceptance Test period

The routine test was performed on the 20<sup>th</sup> March 2024 in Wolmerton, Customer Main Line (De-Wildt).

|                                                                                     |               |       |                                                                           |                 |
|-------------------------------------------------------------------------------------|---------------|-------|---------------------------------------------------------------------------|-----------------|
|  | Reference:    | Rev.: | Summary Report of open items from TS213<br>Routine and Acceptance Testing | Date:19/04/2024 |
|                                                                                     | GIB0000006278 | A1    |                                                                           | 8/11            |

## 4 TEST RESULTS

### Vehicle Pre-Testing

|                                          |                      |
|------------------------------------------|----------------------|
| RTR Vehicle Pre-Testing TS213 TC1 Report | GIB0000006273 rev A0 |
| RTR Vehicle Pre-Testing TS213 TC2 Report | GIB0000006274 rev A0 |
| RTR Vehicle Pre-Testing TS213 M1 Report  | GIB0000006269 rev A0 |
| RTR Vehicle Pre-Testing TS213 M2 Report  | GIB0000006270 rev A0 |
| RTR Vehicle Pre-Testing TS213 M3 Report  | GIB0000006271 rev A0 |
| RTR Vehicle Pre-Testing TS213 M4 Report  | GIB0000006272 rev A0 |

All test steps were performed and passed successfully

### Vehicle Functional Testing

|                                                        |                      |
|--------------------------------------------------------|----------------------|
| RTR Vehicle Functional Static Testing TS213 TC1 Report | GIB0000006267rev A0  |
| RTR Vehicle Functional Static Testing TS213 TC2 Report | GIB0000006268 rev A0 |
| RTR Vehicle Functional Static Testing TS213 M1 Report  | GIB0000006263 rev A0 |
| RTR Vehicle Functional Static Testing TS213 M2 Report  | GIB0000006264 rev A0 |
| RTR Vehicle Functional Static Testing TS213 M3 Report  | GIB0000006265 rev A0 |
| RTR Vehicle Functional Static Testing TS213 M4 Report  | GIB0000006266 rev A0 |

All test steps were performed and passed successfully

|                                                                                     |               |       |                                                                           |                 |
|-------------------------------------------------------------------------------------|---------------|-------|---------------------------------------------------------------------------|-----------------|
|  | Reference:    | Rev.: | Summary Report of open items from TS213<br>Routine and Acceptance Testing | Date:19/04/2024 |
|                                                                                     | GIB0000006278 | A1    |                                                                           | 9/11            |

## Train Functional Static Testing

RTR Train Functional Static Testing TS213 Report GIB0000006275 rev A0

All test steps were performed and passed successfully with an exception of Train ground communication, the confirmation of train connectivity to Train tracer CFM. The Netbox sim card is not issued.

## Train Functional Dynamic Testing

RTR Train Functional Dynamic Testing TS213 Report GIB0000006276 rev A0

All test steps were performed and passed successfully

## Acceptance Test on Customer Track

RTR TS213 Acceptance Test on Customer Track test report GIB0000006277 rev A0

All routine (works) tests have been performed and completed successfully. The Acceptance Test on customer track that covers the high speed 120km/h and UHF radio functional tests will be performed in Wolmerton.

|                                                                                     |               |       |                                                                           |                 |
|-------------------------------------------------------------------------------------|---------------|-------|---------------------------------------------------------------------------|-----------------|
|  | Reference:    | Rev.: | Summary Report of open items from TS213<br>Routine and Acceptance Testing | Date:19/04/2024 |
|                                                                                     | GIB0000006278 | A1    |                                                                           | 10/11           |

## 5 CONCLUSION AND RECOMMENDATION

All routine (works) tests have been performed and completed successfully except for

1. GSMR – Not commissioned due to damaged PRASA infrastructure.

The Acceptance Test on customer track that covers the high speed 120km/h and UHF radio functional tests have been performed in Wolmerton.

|                                                                                     |                             |             |                                                                           |                 |
|-------------------------------------------------------------------------------------|-----------------------------|-------------|---------------------------------------------------------------------------|-----------------|
|  | Reference:<br>GIB0000006278 | Rev.:<br>A1 | Summary Report of open items from TS213<br>Routine and Acceptance Testing | Date:19/04/2024 |
|                                                                                     |                             |             |                                                                           | 11/11           |