

| PROJECT | CUSTOMER | VEHICLE |
|-----------------|----------|-----------------|
| Xtrapolis-PRASA | PRASA | 204 – TC2 – VPT |

RTR Vehicle Pre-Testing TS204 TC2 Report
GIB0000006130






| | CREATED | VERIFIED | APPROVED | DISTRIBUTION |
|-----------|-----------------------|-------------------|-----------------|---|
| Name | Tshegofatso SETSHOGWE | Nkululeko NDOVELA | Kgomotso NKOANA | Confidentiality Category <i>Restricted</i> <i>Project</i> <i>Normal</i> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/> |
| Date | 9/02/2024 | 9/02/2024 | 9/02/2024 | Control Category <i>Controlled</i> <i>Not Controlled</i> <input checked="" type="checkbox"/> <input type="checkbox"/> |
| Signature | | | | Language EN |

This report has been automatically generated from TES version 1

Table of modifications

| Rev | Date | Modifications Content | Writer |
|-----|-----------|-----------------------|-----------------------|
| A0 | 9/02/2024 | Creation | Tshegofatso SETSHOGWE |

Internal validations

| | Name | Function | Date | Signature |
|-----------------|-----------------------|--------------------------|-----------|---|
| Creator | Tshegofatso SETSHOGWE | EPU Manager | 9/02/2024 | <div>X </div> <div>Tshegofatso SETSHOGWE EPU Manager</div> |
| Verifier | Nkululeko NDOVELA | Test Engineering Manager | 9/02/2024 | <div>X </div> <div>Nkululeko NDOVELA Test Engineering Manager</div> |
| Approver | Kgomotso NKOANA | Test Expert | 9/02/2024 | <div>X </div> <div>Kgomotso NKOANA Test Expert</div> |

Execution Plan

| | |
|-------------------|------------|
| Start Date | 31/01/2024 |
| End Date | 01/02/2024 |



| | | |
|--|--|----------------------------|
| Serial Tests Report 204 – TC2 – VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006130 Version: A0 | Emission date 9/02/2024 |
|--|--|----------------------------|

Contents

Section 1 - Purpose / Objectives

Section 2 - Protective Bonding

2.3 Instructions list

Section 3 - Config

3.3 Instructions list

Section 4 - Reflectometry

4.3 Instructions list

Section 5 - Report summaries

5.2 Results status



| | | |
|--|--|----------------------------|
| Serial Tests Report 204 – TC2 – VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006130 Version: A0 | Emission date 9/02/2024 |
|--|--|----------------------------|

Section 1 – Purpose / Objectives



| | | |
|--|--|----------------------------|
| Serial Tests Report 204 – TC2 – VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006130 Version: A0 | Emission date 9/02/2024 |
|--|--|----------------------------|



Serial Tests Report
204 – TC2 – VPT
RTR Vehicle Pre-Testing Report

Document Reference
GIB0000006130
Version: A0

Emission date
9/02/2024

Section 2 – Protective Bonding

2.3 Instructions list

2.3.1 012-Protective Bonding and Return Current

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|--------------------------|---------|
| 10001 | I | Return Circuit: car body to Ground. | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10002 | I | The purpose of this test is to confirm that the car body of each car in the train is connected to ground via the earthing brush which will ensure that current from the overhead wire is returned to the substation without damage to equipment or risk of electric shock | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10003 | A | The Ohmmeter shall be off | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10004 | A | Use the Tool List to record the serial number of the Ohmmeter that will be used for this test | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10005 | A | Ensure that the current setpoint is 50A and voltage <50V (applicable for all impedance measurement) on the Ohmmeter device to be used for the test. | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10006 | I | For all impedance measurements of the car body to ground the positive terminal shall be connected to the car body and the negative terminal to the rail. | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10007 | I | For all other impedance measurements, the positive terminal shall be connected to the tested subject and the negative terminal to the car body shell. | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10008 | A | Visually identify and inspect that the earthing cables of the 1st axle of 1st bogie frame and the 2nd axle of 2nd bogie frame are properly connected to the axle brushes. |  | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10009 | A | Disconnect from the axle box the earthing cable of the 2nd axle of 2nd bogie frame | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10010 | R | Only the earthing cable of the 1st axle of the 1st bogie frame is connected | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10011 | A | Measure the car body to ground impedance | | OK | | Sizwe Sibanyoni - 484647 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|----------|-----------------------------|-----|
| 10012 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000867 | Sizwe Sibanyoni - 484647 | TC2 |
| 10013 | A | Disconnect the earthing cable of 1st axle of 1st bogie frame | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10014 | A | Connect the earthing cable of the 2nd axle of 2nd bogie frame | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10015 | R | Only the earthing cable of the 2nd axle of the 2nd bogie frame of TC2 car is connected | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10016 | A | Measure the car body to ground impedance | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10017 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000902 | Sizwe Sibanyoni - 484647 | TC2 |
| 10018 | A | Connect the earthing cable of the 1st axle of 1st bogie frame | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10019 | I | Earthing of Equipment on the Underframe | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10020 | A | Visually inspect that the earthing cable connecting the Auxiliary Converter Case to TC2 car body is properly connected and related bolts are correctly torqued. | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10021 | R | Auxiliary Converter visually grounded and torque is correctly marked | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10022 | A | Measure the impedance between the Auxiliary Converter Case and the car body | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10023 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000603 | Sizwe Sibanyoni - 484647 | TC2 |
| 10024 | A | Visually inspect that the earthing cable connecting the Battery Box to the car body is properly connected and the related bolts are correctly torqued | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10025 | R | Battery Box visually grounded and torque is correctly marked | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10026 | A | Measure the impedance between the Battery Box Case and the car body | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10027 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000683 | Sizwe Sibanyoni - 484647 | TC2 |
| 10028 | A | Visually inspect that the earthing cable connecting the Eurobalise Antenna to the car body is properly connected and the | | OK | | Sizwe Sibanyoni - 484647 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|----------|--------------------------|-----|
| | | related bolts are correctly torqued | | | | | |
| 10029 | R | Eurobalise Antenna visually grounded and torque is correctly marked | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10030 | A | Measure the impedance between the Eurobalise Antenna and the car body | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10031 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000728 | Sizwe Sibanyoni - 484647 | TC2 |
| 10032 | A | Visually inspect that the earthing cable connecting the LVB/Brake Module to the car body is properly connected and the related bolts are correctly torqued | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10033 | R | LVB/Brake Module visually grounded and torque is correctly marked | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10034 | A | Measure the impedance between the LVB/Brake and the car body | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10035 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000342 | Sizwe Sibanyoni - 484647 | TC2 |
| 10036 | I | Earthing of Equipment on the Exterior | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10037 | I | Exterior Front | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10038 | A | Visually inspect that the earthing cable connecting the Front Coupler to the car body is properly connected and the related bolts are correctly torqued | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10039 | R | Front Coupler visually grounded and torque is correctly marked | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10040 | A | Measure the impedance between the Front Coupler and the car body | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10041 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000238 | Sizwe Sibanyoni - 484647 | TC2 |
| 10042 | I | Earthing of Equipment on the Roof | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10043 | A | Visually inspect that the earthing cable connecting the Saloon HVAC to the car body is properly connected and the related bolts are correctly torqued | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10044 | R | Saloon HVAC visually grounded and torque is correctly marked | | OK | | Sizwe Sibanyoni - 484647 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|----------|--------------------------|-----|
| 10045 | A | Measure the impedance between the Saloon HVAC and the car body | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10046 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000437 | Sizwe Sibanyoni - 484647 | TC2 |
| 10047 | A | Visually inspect that the earthing cable connecting the Cab HVAC to the car body is properly connected and the related bolts are correctly torqued | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10048 | R | Cab HVAC visually grounded and torque is correctly marked | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10049 | A | Measure the impedance between the Cab HVAC and the car body | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10050 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000593 | Sizwe Sibanyoni - 484647 | TC2 |
| 10051 | I | Earthing of interior equipment | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10052 | I | Cabin | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10053 | A | Visually inspect that the earthing cable connecting LV1 cubicle to the car body is properly connected and the related bolts are correctly torqued | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10054 | R | LV1 visually grounded and torque is correctly marked | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10055 | A | Measure the impedance between the LV1 cubicle and the car body | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10056 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000296 | Sizwe Sibanyoni - 484647 | TC2 |
| 10057 | A | Visually inspect that the earthing cable connecting LV2 cubicle to the car body is properly connected and the related bolts are correctly torqued | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10058 | R | LV2 visually grounded and torque is correctly marked | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10059 | A | Measure the impedance between the LV2 cubicle and the car body | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10060 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000394 | Sizwe Sibanyoni - 484647 | TC2 |
| 10061 | A | Visually inspect that the earthing cable connecting Under Desk Left cubicle to the car body is properly connected and the | | OK | | Sizwe Sibanyoni - 484647 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|----------|--------------------------|-----|
| | | related bolts are correctly torqued | | | | | |
| 10062 | R | Under Desk Left cabinet visually grounded and torque is correctly marked | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10063 | A | Measure the impedance between the Under Desk Left cabinet and the car body | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10064 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000342 | Sizwe Sibanyoni - 484647 | TC2 |
| 10065 | A | Visually inspect that the earthing cable connecting Under Desk Middle cabinet to the car body is properly connected and the related bolts are correctly torqued | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10066 | R | Under Desk Middle cabinet visually grounded and torque is correctly marked | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10067 | A | Measure the impedance between the Under Desk Middle cabinet and the car body | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10068 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000293 | Sizwe Sibanyoni - 484647 | TC2 |
| 10069 | A | Measure the impedance between the Master Controller and the car body | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10070 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000234 | Sizwe Sibanyoni - 484647 | TC2 |
| 10071 | A | Measure the impedance between the Foot Heater and the car body | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10072 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000174 | Sizwe Sibanyoni - 484647 | TC2 |
| 10073 | I | Saloon | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10074 | A | Visually inspect that the earthing cable connecting LV7 cubicle to the car body is properly connected and the related bolts are correctly torqued | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10075 | R | LV7 visually grounded and torque is correctly marked | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10076 | A | Measure the impedance between the LV7 cubicle and the car body | | OK | | Sizwe Sibanyoni - 484647 | TC2 |
| 10077 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.000199 | Sizwe Sibanyoni - 484647 | TC2 |



| | | |
|--|--|----------------------------|
| Serial Tests Report 204 – TC2 – VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006130 Version: A0 | Emission date 9/02/2024 |
|--|--|----------------------------|



| | | |
|--|--|----------------------------|
| Serial Tests Report 204 – TC2 – VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006130 Version: A0 | Emission date 9/02/2024 |
|--|--|----------------------------|



| | | |
|--|--|----------------------------|
| Serial Tests Report 204 – TC2 – VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006130 Version: A0 | Emission date 9/02/2024 |
|--|--|----------------------------|

Section 3 – Config

3.3 Instructions list

3.3.1 CONF-Car Configuration

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|---|---------------|--------------|-----------------------|---------|
| 10001 | I | Configuration Checks | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10002 | A | Check continuity between 93XT104_1 pin 50 and Ground point | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10003 | R | There is no continuity | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10004 | I | If there is continuity above, the wire 19203LE is pinched on the compressor isolation cock. | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10005 | A | Check continuity on all pins of connector 90XP15 & 90XP14 to ground | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10006 | R | There is no continuity except pin 62 of connector 90XP15 | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10007 | A | Check continuity on all pins of the coupler to ground. | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10008 | R | There is no continuity | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10009 | I | Smoke Detector Address Configuration | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10010 | A | Remove and configure the Smoke Detector 67A4 in the cabin, according to the figure attached. |  | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10011 | A | Reconnect Smoke Detector 67A4 | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10012 | A | Remove and configure the Smoke Detector 67A2 (+PA1) according to the figure attached. |  | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10013 | A | Reconnect Smoke Detector 67A2 | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10014 | A | Remove and configure the Smoke Detector 67A3 (+PA3) according to the figure attached. |  | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10015 | R | Measure the resistance (LHD- Line Heat Detection from Static Converter Box) between point 1 and point 4 of the | | OK | 607 | Sicelo Mtolo - 525130 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|--|-----------------------|-----|
| | | connector 67XP3_11. Result Min/Max : 550<= x<= 700 (Ohms) | | | | | |
| 10016 | R | About 600 Ohms measured | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10017 | A | Reconnect Smoke Detector 67A3 | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10018 | I | Speed Sensor Continuity | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10019 | A | Check continuity between Speed Sensor 1 (connector -41XP5) and MCE (connector -40XP1_X314): | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10020 | R | There is continuity between (Pin A and Pin z4), (Pin B and b4), (Pin D and Pin d4) | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10021 | A | Check continuity between Speed Sensor 2 (connector -41XP2_D2) and MCE (connector -40XP1_X314): | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10022 | R | There is continuity between (Pin A and Pin z8), (Pin B and b8), (Pin D and Pin d8) | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10023 | A | Check continuity between Speed Sensor 2 (connector -41XP2_D2) and OTDR (connector -61XP1_D2_TAC): | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10024 | R | There is continuity between (Pin F and Pin a14), (Pin G and a12), (Pin H and Pin a10) | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10025 | A | Check continuity between Speed Sensor 3 (connector -41XP3_D2) and MCE (connector -40XP1_X314): | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10026 | R | There is continuity between (Pin A and Pin z6), (Pin B and b6), (Pin D and Pin d6) | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10027 | A | Check continuity between Speed Sensor 3 (connector -41XP3_D2) and OTDR (connector -61XP1_D2_TAC): | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10028 | R | There is continuity between (Pin F and Pin c2), (Pin G and a8), (Pin H and Pin e2) | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10029 | A | Check continuity between Speed Sensor 4 (connector -41XP4_D2) and MCE (connector -40XP1_X314): | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10030 | R | There is continuity between (Pin A and Pin z10), (Pin B and b10), (Pin D and Pin d10) | | OK | | Sicelo Mtolo - 525130 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|--|-----------------------|-----|
| 10031 | I | OTDR LOOP | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10032 | I | Check continuity between the following points: | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10033 | A | From: [61A1 Tach Board (local: +LV2 connector -61XP1_D2_TAC (pin c26))] to: [61A2 speed indicator IN+(local: DD4)]. | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10034 | A | From: [61A1 Tach Board (local: +LV2 connector -61XP1_D2_TAC (pin e26))] to: [61A2 speed indicator OUT- (local: DD4)] | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10035 | A | From: [61A1 Tach Board (local: +LV2 connector -61XP1_D2_TAC (pin a26))] to: [Local(+END2) Connector: -90XP13.b pin2] | | OK | | Sicelo Mtolo - 525130 | TC2 |
| 10036 | A | From: [61A1 Tach Board (local: +LV2 connector -61XP1_D2_TAC (pin e28))] to: [Local(+END2) Connector: -90XP13.b pin1] | | OK | | Sicelo Mtolo - 525130 | TC2 |



| | | |
|--|--|----------------------------|
| Serial Tests Report 204 – TC2 – VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006130 Version: A0 | Emission date 9/02/2024 |
|--|--|----------------------------|



| | | |
|--|--|----------------------------|
| Serial Tests Report 204 – TC2 – VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006130 Version: A0 | Emission date 9/02/2024 |
|--|--|----------------------------|

Section 4 – Reflectometry

4.3 Instructions list

4.3.1 025_NET_054_PIS-Network Cabling Integrity Test

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|-------------------------|---------|
| 10001 | I | Network Cabling Integrity Test | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10002 | I | It is necessary to check the network cables to ensure that they have been installed correctly to improve the overall operation of the system. | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10003 | I | The Cable Analyzer Module DSX-5000 will be used to validate cabling | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10004 | I | Register as a new Operator on the DSX-5000. Check on the manual below on how to register as a new Operator. |  | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10005 | I | When saving the tests results for each line, it should be named by its trainset number (X) and the test code (Indicated in the test step). i.e. TS021_TC2_P01 for PACIS and TS021_TC2_T01 for TCMS. | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10006 | I | Use the pictures below for coupler test. | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10007 | I | Front coupler |  | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10008 | I | DB9 connector |  | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10009 | I | TCMS cabling | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10010 | A | From: [25A15 Train Router Switch (Local: +LV1; Connector: 25XP15_ETH7)] to: [54A13 Train Router Switch (Local: +LV1; Connector: 54XP13_ETHCPU)] NOTE: Cable is crossed TSX_TC2_T01 | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10011 | A | From: [25A15 Train Router Switch (Local: +LV1; Connector: 25XP15_ETH4)] to: [25A11 Ethernet Switch (CRS2) (Local: +LV1; Connector: 25XP11_X4)] NOTE: Cable is crossed TSX_TC2_T02 | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10012 | A | From: [25A11 Ethernet Switch (Local: +LV1; Connector: 25XP11_X3)] to: | | OK | | Celiwe Sokhela - 491462 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|--|-------------------------|-----|
| | | [25A12 Switch Ethernet (CRS3) (Local: +LV1; Connector: 25XP12_X4)] NOTE: Cable is crossed TSX_TC2_T03 | | | | | |
| 10013 | A | From: [25A12 Ethernet Switch (CRS2) (Local: +LV1; Connector: 25XP12_X8)] to: [25A18 MAINTENANCE INTERFACE (Local: +LV1; Connector: 25XR18_ETH)] NOTE: Cable is crossed TSX_TC2_T04 | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10014 | A | From: [25A15 Train Router Switch (Local: +LV1; Connector: 25XP15_ETH3)] to: [25A14 Ethernet Repeater (TBR) (Local: +LV7; Connector: 25XP14_ETH0)] NOTE: Cable is crossed TSX_TC2_T05 | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10015 | A | From: [25A15 Train Router Switch (Local: +LV1; Connector: 25XP15_ETH5)] to: [25A10 Ethernet Switch (CRS1) (Local: +LV7; Connector: 25XP10_X3)] NOTE: Cable is crossed TSX_TC2_T06 | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10016 | A | From: [25A12 Switch Ethernet (CRS3) (Local: +LV1; Connector: 25XP12_X3)] to: [(Local: END2 ; Connector: 90XP12.all)] NOTE: Cable is crossed TSX_TC2_T07 | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10017 | A | From: [25A14 TBR (Local: +LV7; Connector: 25XP14_ETH1)] to: [Inter-car (Local: +END2; -90XP12.al)] NOTE: Cable is straight TSX_TC2_T08 | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10018 | A | From: [25A15 Train Router Switch (Local: +LV1; Connector: 25XP15_ETH1)] to: [Inter-car (Local: +END2; -90XP11.all)] NOTE: Cable is straight TSX_TC2_T09 | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10019 | A | From: [25A10 Ethernet Switch (CRS1) (Local: +LV7; Connector: 25XP10_X4)] to: [Inter-car (Local: +END2; -90XP11.al)] NOTE: Cable is straight | | OK | | Celiwe Sokhela - 491462 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|--|-------------------------|-----|
| | | TSX_TC2_T10 | | | | | |
| 10020 | A | <p>From: [25A15 Train Router Switch (Local: +LV1; Connector: 25XP15_ETH0)] to: [Coupler 041 (Local: CLP; Connector: 90XR120_LC14)]</p> <p>TSX_TC1_T11</p> <p>NOTE: Cable is crossed</p> <p>NOTE: For this test, use the male coupler connector provided. Please refer to the picture for the correct location of connector.</p> | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10021 | A | <p>From: [25A15 Train Router Switch (Local: +LV1; Connector: 25XP15_ETH2)] to: [Coupler 141 (Local: +CLP; Connector: 90XR120_RC14)]</p> <p>TSX_TC1_T12</p> <p>NOTE: Cable is Straight</p> <p>NOTE: For this test use the female coupler connector provided. Please refer to the above picture for correct location for the connector.</p> | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10022 | I | Pacis cabling | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10023 | A | <p>From: [TRS 54A13 (Local: +LV1; Connector: 54XP13_ETH7)] to: [Inter-car (Local: +END2; -90XP12.el)]</p> <p>NOTE: Cable is straight</p> <p>TSX_TC2_P01</p> | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10024 | A | <p>From: [54A10 CRS1 (Local: +LV7; Connector: 54XP10_X7)] to: [Inter-car (Local: +END2; -90XP11.el)]</p> <p>NOTE: Cable is crossed</p> <p>TSX_TC2_P02</p> | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10025 | A | <p>From: [54A13 TRS (Local: +LV1; Connector: 54XP13_ETH6)] to: [54A10 CRS1 (Local: +LV7; Connector: 54XP10_X8)]</p> <p>NOTE: Cable is crossed</p> <p>TSX_TC2_P03</p> | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10026 | A | <p>From: [54A42 RACK UMC (EBM) (Local: +LV1; Connector: 54XP42_X2)] to: [Coupler 042 (Local: +CLP; Connector: 90XR120_LE12)]</p> <p>TSX_TC1_P04</p> | | OK | | Celiwe Sokhela - 491462 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|--|-------------------------|-----|
| 10027 | A | From: [54A42 RACK UMC (EBM) (Local: +LV1;Connector: 54XP42_X8) to: [Coupler 142 (Local: +CLP; Connector: 90XR120_RE12)] TSX_TC1_P05 NOTE: Cable is straight NOTE: For this test use the female coupler connector and the DB9 connector provided. Refer to the picture above for the correct location of the connector. | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10028 | A | All cables have been validated on TC2 | | OK | | Celiwe Sokhela - 491462 | TC2 |
| 10029 | R | Download all the results from Fluke and save them on PC with folder name "TC2_TSxx" | | OK | | Ntobeko Ndlovu - 421595 | TC2 |



| | | |
|--|--|----------------------------|
| Serial Tests Report 204 – TC2 – VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006130 Version: A0 | Emission date 9/02/2024 |
|--|--|----------------------------|

Section 5 – Report summaries

5.2 Results status

| Test Instruction Sheet | Compliant | Incomplete | Non-compliant |
|------------------------|-----------|------------|---------------|
| Reflectometry | X | | |
| Protective Bonding | X | | |
| Config | X | | |

| Vehicle | Equipment | Expected version | Version loaded |
|---------|-----------|------------------|----------------|
| TC2 | | | |