

GIBELO

2024 -03- 1 2

CONTROLLED COPY

GIBELO


PRASA PROJECT

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


APPLICATION REFERENCE

MOUNTING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
			TC1	M4	M1	M2	M3	TC2		
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING M CAR	FT1140	1	1	1	1		PRA.FT1140.04	YES
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1				1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>										
<input type="checkbox"/>										
<input type="checkbox"/>										

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
7	2/11/2020	UPDATE OF AIR TIGHTNESS TEST TIME FROM 4 MIN TO 5 MIN. ADD PANTOGRAPH AIR TIGHTNESS.	APPROVER	GIVEN SILOWA	2/11/2020
			CHECKER	SIMON MOKOENA	2/11/2020
			COMPILER	COMFORT MALATJI	2/11/2020
8	9/13/2021	ADDING GAUGE MEASUREMENT CHECK ON THE SI.	APPROVER	MAKOFANE LUCY	9/13/2021
			CHECKER	RATAU EDISON	9/13/2021
			COMPILER	TSAKANI KHOSA	9/13/2021
9	5/31/2022	pressure valve (APV) Isolation	APPROVER	MAKHURUPETJI THABANG	5/31/2022
			CHECKER	HAZEL MGIBA	5/31/2022
			COMPILER	RATAU EDISON	5/31/2021

TUE	CAR	OPERATOR NAME	DATE	SELF INSPECTION NUMBER	PAGES
TS213	M4	CH/PU	12/06/24	SI.FT1140.52	01/08

	SELF INSPECTION INDUSTRIAL QUALITY		Rev:09	Projet: PRASA	SI.FT1140.52						
			Date: 5/31/2022								
Car:	NCR:		Work Station FT1140								
 Safety Related											
I - Document and Instrument Control											
I.1 - Documents control											
Document	T01	M1	M2	M3	M4	T02	Revision	Remark	OK	NO	Signature/Date
PRA.FT1140.04											
PRA.FT1140.05									✓		
PRA.FT1140.05											
I.2 - Instruments Control - Monitoring and Measuring Instrument Control (Used for all instrument with calibration needed)											
Instruments description	Serial number		Calibration or Verification Validation Date		OK	NO	Signature/Date				
Measuring - type	CIBTA 0276		26/10/23 - 26/10/24		✓		 12/03/24				
Vierier Caliper	CIBVR 0056		06/06/23 - 06/06/24		✓						
Torque wrench 320Nm	A9680027		21/12/23 - 21/12/24		✓						
Torque wrench 150Nm	D28622009		17/12/23 - 17/12/24		✓						
Torque wrench 35Nm	D2511023		17/12/23 - 17/12/24		✓						



GIBELQ

2024-03-12

CONTROLLED COPY

GIBELQ

SELF INSPECTION INDUSTRIAL QUALITY

Revisión

Date:
















5/31/2022

Project:
PRASA

SI.FT1140.52

II - Self Inspection - Items to Check

II.1 - Items to Check

Item	Picture/Sketch	Description	Criteria/Record	OK	Not OK	Signature/Date
01		Ensure that the average pressure valve (APV) is isolated by capping the two input pipes at the fittings installing the blanking fitting on the pipes highlighted		<input checked="" type="checkbox"/>		12/03/24 
02		Check underframe pipe system Air tightness. Test performance according to WI PRA FT1130.15.	The test was performed and no leak was observed. Initial pressure (IP) 10.2 bar Final pressure (FP) 10.17 bar FP - IP = 0.03 bar APPROVAL CRITERIA: After 5 minutes the pressure cannot drops more than 0.2 bar	<input checked="" type="checkbox"/>		12/03/24 
03		Movement performed at least 50m to shudder the car. And position on the leveled load cell, with wheels on the center.		<input checked="" type="checkbox"/>		12/03/24 
04		Measurement inspection was done with car on condition AW0 and the rail levelled. (The load cells system must be levelled and calibrated)	Calibration Validation Date _/_/___	<input checked="" type="checkbox"/>		12/03/24 
05		In case of the equipments not installed, equivalent weight of the item should be added in the same place to simulate the equipment. (Any simulated weight, add on pending list)	EQUIPMENT DESCRIPTION Cibungway 2360 WEIGHT (kg)	<input checked="" type="checkbox"/>		12/03/24 
06		The pressure difference between air spring on each bogie when raise the pressure was maintained < 0.3 bar.		<input checked="" type="checkbox"/>		12/03/24 
07		Measurement recorded with empty suspension and loaded are on conformity with tolerances of the project		<input checked="" type="checkbox"/>		12/03/24 
08		All leveling measurements are according to the reference. (Values out of reference must be recorded on "Description of defects")		<input checked="" type="checkbox"/>		12/03/24 

GIBELG

2024-03-12

CONTROLLED COPY

GIBELG

SELF INSPECTION INDUSTRIAL QUALITY

Rev: 09

Date:

5/31/2022

Projet:
PRASA

SI.FT1140.52

Item	Picture/Sketch	Description	Criteria/Record	OK	Not OK	Signature/Date
09		Check that the leveling rods are torqued and have torque marker.		✓		12/03/24
10		The difference of weight between the left and right wheels of each axis, must be $\leq 4\%$. (Verify on the T&C equipment if all arrows are in green).		✓		12/03/24
11		Remove the car, move back onto the load cells and repeat the step 09. Confirm if both are in the tolerance of $\leq 4\%$.		✓		12/03/24
12		1 - Record shims thickness used on rod 2 - All screws were torqued and have torque marker.	THICKNESS (mm) I 0 II 0 III 0 IV 0	✓		12/03/24
13		Pivot fixation	1- M20 x 90 screws with application of torque according to PRA.FT1140.04/05	✓		12/03/24
14		FOR TC CARS F= Height of the center of Automatic coupler F = 895mm (+5/-10mm) (Using levelled rail)	TC CAB #1= _____ mm			W/k
15		FOR TC CARS Height of Eurobalise Antenna = 205mm (+/-10mm) (Using levelled rail)	TC CAB #1= _____ mm			W/k
16		Check pantograph piping air tightness Test performance according to WI.PRA.FT1140.17.	The test was performed and no leak was observed. -Roof piping connection fittings -Roof piping connection fittings(Roof arch and door trimming)			W/k
17		Pantograph does not come in contact with the higher height gauge when passing through.	No Contact with Pantograph and Gauge -GO Contact with Pantograph and Gauge - NO GO			W/k
18		Car does not come into contact with the gauge.	No Contact with Car and Gauge -GO Contact with Car and Gauge - NO GO	✓		12/03/24



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projet:
PRASA



SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

		LEFT SIDE						RIGHT SIDE					
DESCRIPTION	TOLERANCE	6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'ii											
AIR SPRING HEIGHT (FULL)	min 254 max 261	Aii			259	256	256	258	258	258			
FLOOR COVERING HEIGHT	min 1096 max 1116	Eii											
AIR SPRING PRESSURE	≤ 0.3 (Ci - Ci)	Cii			270	263	263	285	285	285			
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D3											
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4											
PIVOT VERTICAL GAP	min 25 max 32	Kii											
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Ai - A)	Jii											
QTY OF TURNS OF LEVELLING ROD	N/A	Xii					1 1/4						
SHIMS OF ANTI-ROLL BAR	N/A	Yii											
DESCRIPTION	TOLERANCE	6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'iii											
AIR SPRING HEIGHT (FULL)	min 254 max 261	Aiii			258	266	255	252	257	259			
FLOOR COVERING HEIGHT	min 1096 max 1116	Eiii											
AIR SPRING PRESSURE	≤ 0.3 (Ov - Ov)	Ciii			287	286	287	255	287	289			
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D5											
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6											
PIVOT VERTICAL GAP	min 25 max 32	Kiii											
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Av - Av)	Jiii											
QTY OF TURNS OF LEVELLING ROD	N/A	Xiii					1 1/4	1 1/4					
SHIMS OF ANTI-ROLL BAR	N/A	Yiii											

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASUREMENT AS BELOW

GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TO CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		



GIBELQ

2024 -03- 1 2

CONTROLLED COPY



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projet:
PRASA



SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	LEFT SIDE						RIGHT SIDE					
		6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'II											A'I
AIR SPRING HEIGHT (FULL)	min 254 max 261	AII											AI
FLOOR COVERING HEIGHT	min 1096 max 1116	EII											EI
AIR SPRING PRESSURE	≤ 0.3 (Ci - Ci)	CII											CI
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D3											D1
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4											D2
PIVOT VERTICAL GAP	min 25 max 32	KII											KI
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Ji - Ji)	JII											Ji
QTY OF TURNS OF LEVELLING ROD	N/A	XII											Xi
SHIMS OF ANTI-ROLL BAR	N/A	YII											Yi
DESCRIPTION	TOLERANCE	6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'III											A'IV
AIR SPRING HEIGHT (FULL)	min 254 max 261	AIII											AIV
FLOOR COVERING HEIGHT	min 1096 max 1116	EIII											EIV
AIR SPRING PRESSURE	≤ 0.3 (Civ - Ci)	CIII											CIV
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D5											D7
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6											D8
PIVOT VERTICAL GAP	min 25 max 32	KIII											KIV
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Jiv - Ji)	JIII											JIV
QTY OF TURNS OF LEVELLING ROD	N/A	XIII											XIV
SHIMS OF ANTI-ROLL BAR	N/A	YIII											YIV

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW

GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TO CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		



GIBELQ

2024 -03- 1 2

CONTROLLED COPY



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projct:
PRASA

SI.FT1140.52

Table 1 - Reference Values and Measurement Tolerances for the Car Levelling.

ITEM		THEORETICAL VALUES														T2 CAR	
		TCL CAR		M4 CAR		M1 CAR		M2 CAR		M3 CAR		M5 CAR					
		TBext	TBint	MB1	MB2	MB1	MB2	MB1	MB2	MB1	MB2	MB1	MB2				
		≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4				
Pivot lateral stop gap difference [mm]	Jrel(n-1) (1,2,3)	Fig. 4															
Air Spring height [mm]	A _n (1,2,3)	Fig. 5															
Air spring pressure at AWO [Bar]	C _n (1,2,3) C _n - C ₀ C ₀ - C ₀	Fig. 5															
Primary Suspension gap [mm]	D ₃ D ₄	Fig. 6															
	D ₃ D ₅																
	D ₃ D ₆																
	D ₃ D ₇																
Carbody Floor height [mm]	E _n (1,2,3)	Fig. 7															
Bolster height [mm]	N _n (1,2,3)	Fig. 7															
Coupling End height [mm]	F ₁	Fig. 8															
	F ₂	Fig. 9															
Pivot Vertical gap [mm]	K _n	Fig. 10															

GIBELQ

2024 -03- 1 2

CONTROLLED COPY



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projct:
PRASA

SI.FT1140.52

Levelling report from Production (Final measurements after Levelling and Weighting fine)

References for secondary suspension empty

A'n Air spring height empty

References for secondary suspension full

An Air spring height

Bn Difference between measurement A'n and An

En Floor covering height

Cn Air spring pressure

Dn Primary suspension

Kn Pivot Vertical gap



Jn Pivot Lateral stop gaps difference

Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
A'n	N/A	A'i 240	A'ii 240	A'is 240	A'iv 242
An	254 to 261	Ai 256	Aii 257	Ais 257	Aiv 258
Bn = An - A'n	N/A	Bi 16	Bii 17	Bis 17	Biv 16
En	1106 ±10 mm	Ei 1115	Eii 1109	Eis 1113	Eiv 1114
Item	Reference [bar]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Cn	Table 02 (*)	Ci 2.74	Cii 2.76	Cis 2.73	Civ 2.74
Cn - Cn+1	Difference ≤ 0,3	Ci - Cii 0,02		Cis - Civ 0,01	
Gauge serial number	N/A	91B05875	91B05875	91B05875	91B05875
Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Dn	Table 01 (*)	Di 45.60	Ds 45.03	Dis 45.97	Dsi 45.45
		Dz 44.91	D4 45.76	Ds 44.77	Dz 45.18
Kn	25 to 45	Ki 33.04		Kii 30.54	
Jn	Difference ≤ 4	Ji 24.90	Jii 26.48	Jis 25.16	Jiv 25.64

(*) Reference, only include values, isn't approval criteria.

Table 01 D Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb2	Mb1	Mb1	Tbin	Tbex	
D=	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	

Table 02 C Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb2	Mb1	Mb1	Tbin	Tbex	
C=	3.76	2.82	2.87	2.83	3.02	2.91	3.07	2.85	2.83	2.87	2.83	3.76



Weighting report from Test and Commissioning (Final measurements after Levelling and Weighting fine)

[illegible]

Gibela Rail Transport Consortium RF (Pty)
 Ltd
 2 Shosholoza Avenue
 Dunnotar X7
 Ekurhuleni, 1590, South Africa
 Reception: +27 (0)10 600 0651



TRAIN SET 213	PO9 WEIGHING REPORT
---------------	---------------------

M4	Balance across front and rear bogies	Front Bogie [Tons]	Rear Bogie [Tons]	Longitudinal Imbalance [%]	Criteria Longitudinal Imbalance ≤ 3%
	Weight Measured vs Predicted	17.91	17.90	0.03%	PASS
	Weight Measured [Tons]	Weight Predicted [Tons]	Weight Difference [%]	Tolerance [%]	Criteria MinDiff≤Max
	35.81	35.95	0.39%	1.36%	PASS

Test Participants			
Name	Company	Department	Date
Dunnotar	Gibela	EOC	12/03/2024
M.N.			