

| PROJECT | CUSTOMER | VEHICLE |
|-----------------|----------|----------------|
| Xtrapolis-PRASA | PRASA | 234 – M3 – VPT |

RTR Vehicle Pre-Testing TS234 M3 Report
GIB0000006943






| | CREATED | VERIFIED | APPROVED | DISTRIBUTION |
|-----------|-----------------|----------------|-----------------|---|
| Name | Neliswa MABUNDA | Sifiso LUKHELE | Kgomotso NKOANA | Confidentiality Category <i>Restricted</i> <i>Project</i> <i>Normal</i> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/> |
| Date | 17/07/2024 | 17/07/2024 | 17/07/2024 | Control Category <i>Controlled</i> <i>Not Controlled</i> <input checked="" type="checkbox"/> <input type="checkbox"/> |
| Signature | | | | Language EN |

This report has been automatically generated from TES version 1

Table of modifications

| Rev | Date | Modifications Content | Writer |
|-----|------------|-----------------------|-----------------|
| A0 | 17/07/2024 | Creation | Neliswa MABUNDA |

Internal validations

| | Name | Function | Date | Signature |
|-----------------|-----------------|---------------------|------------|---|
| Creator | Neliswa MABUNDA | EPU Manager | 17/07/2024 | X  Neliswa MABUNDA EPU Manager |
| Verifier | Sifiso LUKHELE | Serial Test Manager | 17/07/2024 | X  Sifiso LUKHELE Serial Test Manager |
| Approver | Kgomotso NKOANA | Test Expert | 17/07/2024 | X  Kgomotso NKOANA Test Expert |

Execution Plan

| | |
|-------------------|------------|
| Start Date | 10/07/2024 |
| End Date | 10/07/2024 |

Contents

Section 1 - Purpose / Objectives

Section 2 - Protective Bonding and Return Current

2.1 Instructions list

Section 3 - Reflectometry

3.1 Instructions list

Section 4 - Config

4.1 Instructions list

Section 5 - Traction Motors

5.1 Instructions list

Section 6 - Report summaries

6.1 Results status

6.2 Tools used

Section 1 – Purpose / Objectives

1. Protective Bonding

The objective of this procedure is to verify the return path of the current to the ground.

2. Reflectometry

The objective of this procedure is to verify the integrity of the ethernet cables.

3. Config

The objective of this procedure is to set up car ID for specific systems such as fire and to verify wiring to the speed sensors and OTDR.

4. Traction motors

The objective of this procedure is to verify the wiring configuration of the motors. This is to ensure that all the motors are wired the same and shall rotate in the same direction in operation



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS234 – M3 – VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006943 Version: A0 | Emission date 17/07/2024 |
|---|--|-----------------------------|

Section 2 – Protective Bonding and Return Current

2.1 Instructions list

2.1.1 012_PB-Protective Bonding and Return Current

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|----------------------------|---------|
| 10001 | I | Return Circuit: Car Body to Ground | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10002 | I | The purpose of this test is to confirm that the car body of each car in the train is connected to ground via the earthing brush which will ensure that current from the overhead wire is returned to the substation without damage to equipment or risk of electric shock | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10003 | A | Use the Tool List to record the serial number of the Ohmmeter that will be used in this test | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10004 | A | Ensure that the current setpoint is 50A and voltage <50V (applicable for all impedance measurement) on the ohmmeter device to be used for the test. | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10005 | I | For all impedance measurements of the car body to ground the positive terminal shall be connected to the car body and the negative terminal to the rail | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10006 | I | For all other impedance measurements, the positive terminal shall be connected to the tested subject and the negative terminal to the car body shell | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10007 | A | Visually identify and inspect that the earthing cables of the 1st and 2nd axle of the 1st and 2nd Bogie Frame are properly connected to the axle brushes |  | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10008 | A | Disconnect from the axle box the earthing cable of the 1st and 2nd axle of the 1st and 2nd Bogie Frame of the M3 car | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10009 | R | All the earthing cables of the M3 car are disconnected. | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10010 | A | Connect the earthing cable of the 1st axle in the 1st Bogie Frame | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10011 | R | Only the earthing cable of the 1st axle of the 1st Bogie Frame is connected | | OK | | Mpumelelo Sithole - 529980 | M3 |

| | | | | | | | |
|-------|---|---|--|----|--------|----------------------------|----|
| 10012 | A | Using an ohmmeter measure the impedance between the car body to rail | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10013 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.0047 | Mpumelelo Sithole - 529980 | M3 |
| 10014 | A | Disconnect the earthing cable of the 1st axle of the 1st bogie frame | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10015 | R | Earthing cable disconnected | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10016 | A | Connect the earthing cable of the 2nd axle in the 1st Bogie Frame | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10017 | R | Only the earthing cable of the 2nd axle of the 1st Bogie Frame is connected | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10018 | A | Using an ohmmeter measure the impedance between the car body to rail | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10019 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.0053 | Mpumelelo Sithole - 529980 | M3 |
| 10020 | R | Earthing cable disconnected | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10021 | A | Disconnect the earthing cable of the 2nd axle of the 1st bogie frame | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10022 | I | Earthing of Equipment on the Underframe | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10023 | A | Connect the earthing cable of the 1st axle in the 2nd Bogie Frame | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10024 | R | Only the earthing cable of the 1st axle of the 2nd Bogie Frame is connected | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10025 | A | Using an ohmmeter measure the impedance between the car body to rail | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10026 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.0033 | Mpumelelo Sithole - 529980 | M3 |
| 10027 | A | Disconnect the earthing cable of the 1st axle of the 2nd bogie frame | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10028 | R | Earthing cable disconnected | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10029 | A | Connect the earthing cable of the 2nd axle in the 2nd Bogie Frame | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10030 | R | Only the earthing cable of the 1st axle of the 2nd Bogie Frame is connected | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10031 | A | Using an ohmmeter measure the impedance between the car body to rail | | OK | | Mpumelelo Sithole - 529980 | M3 |

| | | | | | | | |
|-------|---|--|--|----|--------|-------------------------------|----|
| 10032 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.0042 | Mpumelelo Sithole - 529980 | M3 |
| 10033 | A | Reconnect all earthing cables of the 1st and 2nd axle of the 1st and 2nd Bogie Frame | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10034 | R | All earthing cables connected on the 1st and 2nd Bogie Frame | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10035 | A | Visually inspect that the earthing cable connecting the Traction Inverter Case to M3 car body is properly connected and related bolts are correctly torqued. | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10036 | R | Traction Inverter Case visually grounded and torque is correctly marked | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10037 | A | Using an ohmmeter measure the impedance between the Traction Inverter Case and the car body | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10038 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.0032 | Mpumelelo Sithole - 529980 | M3 |
| 10039 | A | Visually inspect that the earthing cable connecting the Line Inductor Case to M3 car body is properly connected and related bolts are correctly torqued. | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10040 | R | Line Inductor Case visually grounded and torque is correctly marked | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10041 | A | Using an ohmmeter measure the impedance between the Line Inductor Case and the car body | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10042 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.0012 | Mpumelelo Sithole - 529980 | M3 |
| 10043 | A | Visually inspect that the earthing cable connecting the Traction Motors of the 1st and 2nd axle of the 1st Bogie Frame to the car body is properly connected and related bolts are correctly torqued | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10044 | R | Traction Motors visually grounded and torque is correctly marked | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10045 | A | Using an ohmmeter measure the impedance between the Traction Motor of the 1st and 2nd axle of the 1st Bogie Frame and the car body | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10046 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.0035 | Mpumelelo Sithole - 529980 | M3 |
| 10047 | A | Visually inspect that the earthing cable connecting the Traction Motors of the 1st and 2nd axle of the 2nd Bogie Frame to | | OK | | Mpumelelo Sithole - 529980 | M3 |

| | | | | | | | |
|-------|---|--|--|----|---------|----------------------------|----|
| | | the car body is properly connected and related bolts are correctly torqued | | | | | |
| 10048 | R | Traction Motors visually grounded and torque is correctly marked | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10049 | A | Using an ohmmeter measure the impedance between the Traction Motor of the 1st and 2nd axle of the 2nd Bogie Frame and the car body | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10050 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.0039 | Mpumelelo Sithole - 529980 | M3 |
| 10051 | I | Earthing of Interior Equipment | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10052 | A | Visually inspect that the earthing cable connecting the LV3 cubicle, and the car body is properly connected and related bolts are correctly torqued | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10053 | R | LV3 cubicle visually grounded and torque is correctly marked | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10054 | A | Using an ohmmeter measure the impedance between the LV3 cubicle and the car body | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10055 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.00421 | Mpumelelo Sithole - 529980 | M3 |
| 10056 | A | Visually inspect that the earthing cable connecting the LV6 cubicle, and the car body is properly connected and related bolts are correctly torqued | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10057 | R | LV6 cubicle visually grounded and torque is correctly marked | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10058 | A | Using an ohmmeter measure the impedance between the LV6 cubicle and the car body | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10059 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.00191 | Mpumelelo Sithole - 529980 | M3 |
| 10060 | I | Earthing of Equipment on the Roof | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10061 | A | Visually inspect that the earthing cable connecting the 1st Braking Resistor Box to M3 car body is properly connected and related bolts are correctly torqued. | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10062 | R | 1st Braking Resistor Box visually grounded and torque is correctly marked | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10063 | A | Using an ohmmeter measure the impedance between the 1st Braking | | OK | | Mpumelelo Sithole - 529980 | M3 |

| | | | | | | | |
|-------|---|--|--|----|---------|----------------------------|----|
| | | Resistor Box and the car body | | | | | |
| 10064 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.00213 | Mpumelelo Sithole - 529980 | M3 |
| 10065 | A | Visually inspect that the earthing cable connecting the Saloon HVAC to M3 car body is properly connected and related bolts are correctly torqued. | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10066 | R | Saloon HVAC visually grounded and torque is correctly marked | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10067 | A | Using an ohmmeter measure the impedance between the Saloon HVAC and the car body | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10068 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.0032 | Mpumelelo Sithole - 529980 | M3 |
| 10069 | A | Visually inspect that the earthing cable connecting the 2nd Braking Resistor Box to M3 car body is properly connected and related bolts are correctly torqued. | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10070 | R | 2nd Braking Resistor Box visually grounded and torque is correctly marked | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10071 | A | Using an ohmmeter measure the impedance between the 1st Braking Resistor Box and the car body | | OK | | Mpumelelo Sithole - 529980 | M3 |
| 10072 | R | Impedance Result Max : $x \leq 0.05$ (Ohm) | | OK | 0.00612 | Mpumelelo Sithole - 529980 | M3 |



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS234 – M3 – VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006943 Version: A0 | Emission date 17/07/2024 |
|---|--|-----------------------------|

Section 3 – Reflectometry

3.1 Instructions list

3.1.1 025_NET_054_PIS-Network Cabling Integrity

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|-----------------------|---------|
| 10001 | I | Network Cabling Integrity Test | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10002 | I | It is necessary to check the network cables to ensure that they have been installed correctly to improve the overall operation of the system. | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10003 | I | The Cable Analyzer Module DSX-5000 will be used to validate cabling | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10004 | I | Register as a new Operator on the DSX-5000. Check on the manual below on how to register as a new Operator |  | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10005 | I | When saving the tests results for each line, it should be named by its trainset number (X) and the test code (Indicated in the test step). i.e. TS021_M3_P01 for PACIS and TS021_M3_T01 for TCMS. | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10006 | I | TCMS cabling | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10007 | A | From: [25A10 CRS1 (Local: +LV3; Connector: 25XP10_X3)] to: [25A11 CRS2 (Local: +LV3; Connector: 25XP11_X4)] NOTE: Cable is crossed TSX_M3_T01 | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10008 | A | From: [25A10 Ethernet Switch (Local: +LV3; Connector: 25XP10_X4)] to: [(Local: +END1; Connector: 90XP12.All)] NOTE: Cable is straight TSX_M3_T02 | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10009 | A | From: [25A14 TBR (Local: +LV3; Connector: 25XP14_ETH0)] to: [Inter-car | | OK | | Sinazo Mkhwa - 529940 | M3 |

| | | | | | | | |
|-------|---|---|--|----|--|--------------------------|----|
| | | (Local: +END1; Connector: 90XP11.All)] NOTE: Cable is crossed TSX_M3_T03 | | | | | |
| 10010 | A | From: [25A14 TBR (Local: +LV3; Connector: 25XP14_ETH1)] to: [Inter-car (Local: +END2; Connector: 90XP22.al)] NOTE: Cable is straight TSX_M3_T04 | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10011 | A | From: [25A11 Ethernet Switch (Local: +LV3; Connector: 25XP11_X3)] to: [Inter- car (Local: +END2; Connector: 90XP22.all)] NOTE: Cable is crossed TSX_M3_T05 | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10012 | A | From: [(Local: +END1; Connector: 90XR12.Al)] to: [Inter-car (Local: +END2; Connector: 90XP21.Al)] NOTE: Cable is straight TSX_M3_T06 | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10013 | A | From: [(Local: +END1; Connector: 90XR11.Al)] to: [Inter-car (Local: +END2; Connector: 90XP21.all)] NOTE: Cable is straight TSX_M3_T07 | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10014 | I | Pacis cabling | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10015 | A | From: [(Local: +END1; Connector: - 90XR11.El)] to: [Inter-car (Local: +END2; Connector: -90XP21.el)] NOTE: Cable is straight TSX_M3_P01 | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10016 | A | From: [54A10 CRS1 (Local: +LV6; Connector: 54XP10_X7)] to: [(Local: +END1; Connector: -90XR12.El)] NOTE: Cable is crossed TSX_M3_P02 | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10017 | A | From: [54A11 CRS2 (Local: +LV6; Connector: 54XP11_X8)] to: [(Local: +END2; Connector: -90XP22.el)] NOTE: Cable is straight TSX_M3_P03 | | OK | | Sinazo Mkhwa - 529940 | M3 |

| | | | | | | | |
|-------|---|---|--|----|--|----------------------------|----|
| 10018 | A | From: [54A11 CRS2 (Local: +LV6; Connector: 54XP11_X7)] to: [54A10 CRS1 (Local: +LV6; Connector: 54XP10_X8)] NOTE: Cable is crossed TSX_M3_P04 | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10019 | A | All cables have been validated on M3 | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10020 | R | Download all the results from Fluke and save them on PC with folder name "M3_TSxx" | | OK | | Ntobeko Ndlovu - 421595 | M3 |

Section 4 – Config

4.1 Instructions list

4.1.1 CONFIG-Vehicle Configuration

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|-----------------------|---------|
| 10001 | I | Configuration Checks | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10002 | A | Check continuity on all pins of End 1 connector 90XP15 & 90XP14 to ground | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10003 | R | There is no continuity | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10004 | A | Check continuity on all pins of End 2 connector 90XP15 & 90XP14 to ground | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10005 | R | There is no continuity | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10006 | I | Smoke Detector Address Configuration | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10007 | A | Remove and configure the Smoke Detector 67A2 (+PA1) according to the figure attached |  | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10008 | A | Reconnect Smoke Detector 67A2 | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10009 | A | Remove and configure the Smoke Detector 67A3 (+PA3) according to the figure attached |  | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10010 | I | Line Heat Detection | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10011 | R | Measure the resistance between point 1 and point 4 of the connector 67XP3_11 Result Min/Max : 550<= x<= 700 () | | OK | 569 | Sinazo Mkhwa - 529940 | M3 |
| 10012 | A | Reconnect Smoke Detector 67A3 | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10013 | I | OTDR LOOP | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10014 | I | Check the continuity between the following points: | | OK | | Sinazo Mkhwa - 529940 | M3 |

| | | | | | | | |
|-------|---|--|--|----|--|-----------------------|----|
| 10015 | A | From: [+IV1 (local +END2 Connector - 93XP23.b (pin1))] to: [local +END1 Connector - 90XR13.B(pin1)] | | OK | | Sinazo Mkhwa - 529940 | M3 |
| 10016 | A | From: [-IV1 (local +END2 Connector - 93XP23.b (pin2))] to: [local +END1 Connector - 90XR13.B(pin2)] | | OK | | Sinazo Mkhwa - 529940 | M3 |

Section 5 – Traction Motors

5.1 Instructions list

5.1.1 011_TRM-Traction Motors

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|---------------------|---------|
| 10001 | I | Traction Motors (SPP = 11) | | OK | | Vuma Mlaba - 435642 | M3 |
| 10002 | I | Ensure all the CONNECTORS are fully ASSEMBLED before running a continuity test. | | OK | | Vuma Mlaba - 435642 | M3 |
| 10003 | I | The following test is used to confirm the wiring of the traction motors. |  | OK | | Vuma Mlaba - 435642 | M3 |
| 10004 | I | SAFETY NOTICE: It is important to ensure that there is no 400Vac power supply on the vehicle. | | OK | | Vuma Mlaba - 435642 | M3 |
| 10005 | A | Switch OFF the 400Vac power supply at the source and disconnect the supply cables from the vehicle | | OK | | Vuma Mlaba - 435642 | M3 |
| 10006 | R | There is no 400Vac available on the vehicle | | OK | | Vuma Mlaba - 435642 | M3 |
| 10007 | I | Bogie 1 (MB1) | | OK | | Vuma Mlaba - 435642 | M3 |
| 10008 | I | Visual Inspection | | OK | | Vuma Mlaba - 435642 | M3 |
| 10009 | A | For motor 1 and motor 2 connect 11XR1 and 11XR2 and visually inspect that the following cables are connected from - 11XR1 connector to -11M1 motor and - 11XR2 connector to -11M2 motor respectively. NOTE: the cable configuration should be straight, none should cross the other | | OK | | Vuma Mlaba - 435642 | M3 |
| 10010 | I | Motor 2 | | OK | | Vuma Mlaba - 435642 | M3 |
| 10011 | R | [-11XR2 connector (local: UND - 11XP2_2.X1 pin 1)] connected to: [- 11XT2 motor terminals (U) -11M2]. | | OK | | Vuma Mlaba - 435642 | M3 |
| 10012 | R | [-11XR2 connector (local: UND - 11XP2_2.X2 pin 1)] connected to: [- 11XT2 motor terminals (V) -11M2]. | | OK | | Vuma Mlaba - 435642 | M3 |
| 10013 | R | [-11XR2 connector (local: UND - 11XP2_2.X3 pin 1)] connected to: [- 11XT2 motor terminals (W) -11M2]. | | OK | | Vuma Mlaba - 435642 | M3 |

| | | | | | | | |
|-------|---|---|--|----|--|---------------------|----|
| 10014 | R | -11M2 Motor terminals PE connected to -11GND2. | | OK | | Vuma Mlaba - 435642 | M3 |
| 10015 | I | Motor 1 | | OK | | Vuma Mlaba - 435642 | M3 |
| 10016 | R | [-11XR1 connector (local: UND - 11XP1_2.X1 pin 1)] connected to: [-11XT1 motor terminals (U) -11M1]. | | OK | | Vuma Mlaba - 435642 | M3 |
| 10017 | R | [-11XR1 connector (local: UND - 11XP1_2.X2 pin 1)] connected to: [-11XT1 motor terminals (V) -11M1]. | | OK | | Vuma Mlaba - 435642 | M3 |
| 10018 | R | [-11XR1 connector (local: UND - 11XP1_2.X3 pin 1)] connected to: [-11XT1 motor terminals (W) -11M1]. | | OK | | Vuma Mlaba - 435642 | M3 |
| 10019 | R | -11M1 Motor terminals PE connected to -11GND. | | OK | | Vuma Mlaba - 435642 | M3 |
| 10020 | I | Bogie 2 (MB2) | | OK | | Vuma Mlaba - 435642 | M3 |
| 10021 | I | Visual Inspection | | OK | | Vuma Mlaba - 435642 | M3 |
| 10022 | A | For motor 3 and motor 4 visually inspect that the following cables are connected from -11XR3 connector to -11M3 motor and -11XR4 connector to -11M4 motor respectively. NOTE: the cable configuration should be straight, none should cross the other | | OK | | Vuma Mlaba - 435642 | M3 |
| 10023 | I | Motor 3 | | OK | | Vuma Mlaba - 435642 | M3 |
| 10024 | R | [-11XR3 connector (local: UND - 11XP3_2.X1 pin 1)] connected to: [-11XT3 motor terminals (U) -11M3]. | | OK | | Vuma Mlaba - 435642 | M3 |
| 10025 | R | [-11XR3 connector (local: UND - 11XP3_2.X2 pin 1)] connected to: [-11XT3 motor terminals (V) -11M3]. | | OK | | Vuma Mlaba - 435642 | M3 |
| 10026 | R | [-11XR3 connector (local: UND - 11XP3_2.X3 pin 1)] connected to: [-11XT3 motor terminals (W) -11M3]. | | OK | | Vuma Mlaba - 435642 | M3 |
| 10027 | R | -11M3 Motor terminals PE connected to -11GND3. | | OK | | Vuma Mlaba - 435642 | M3 |
| 10028 | I | Motor 4 | | OK | | Vuma Mlaba - 435642 | M3 |
| 10029 | R | [-11XR4 connector (local: UND - 11XP4_2.X1 pin 1)] connected to: [-11XT4 motor terminals (U) -11M4]. | | OK | | Vuma Mlaba - 435642 | M3 |

| | | | | | | | |
|-------|---|---|--|----|--|---------------------|----|
| 10030 | R | [-11XR4 connector (local: UND - 11XP4_2.X2 pin 1)] connected to: [- 11XT4 motor terminals (V) -11M4]. | | OK | | Vuma Mlaba - 435642 | M3 |
| 10031 | R | [-11XR4 connector (local: UND - 11XP4_2.X3 pin 1)] connected to: [- 11XT4 motor terminals (W) -11M4]. | | OK | | Vuma Mlaba - 435642 | M3 |
| 10032 | R | -11M4 Motor terminals PE connected to - 11GND. | | OK | | Vuma Mlaba - 435642 | M3 |



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS234 – M3 – VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006943 Version: A0 | Emission date 17/07/2024 |
|---|--|-----------------------------|

Section 6 – Report summaries

6.1 Results status

| Test Instruction Sheet | Compliant | Incomplete | Non-compliant |
|---------------------------------------|-----------|------------|---------------|
| Traction Motors | X | | |
| Reflectometry | X | | |
| Protective Bonding and Return Current | X | | |
| Config | X | | |

6.2 Tools used

| Function | Tool name | Tool number | Next Calibration date |
|-----------------|------------------------|----------------------|-----------------------|
| 012_PB | Megger | Megger | 8/25/2025 |
| 025_NET_054_PIS | Cable Analyser DSX5000 | Fluke machine_Gibela | 7/31/2024 |
| CONFIG | Multimeter | Meter 1 | 8/25/2024 |

| Vehicle | Equipment | Expected version | Version loaded |
|---------|-----------|------------------|----------------|
| M3 | | | |