



Gibela Rail Transport Consortium RF (Pty) Ltd
2 Shophoza Avenue
Dunmiller XT
Exurhland, 1590, South Africa
Reception: +27 (0)19 600 0551

TRAIN SET 215

REF: GRB0000001672, NO PRASA WEIGHT BALANCE EN

PCID WEIGHING REPORT

TC2	Balance across front and rear bogies	Front Bogie [Tons]	18.49	Rear Bogie [Tons]	15.60	Longitudinal Imbalance [%]	8.48%	Criteria Longitudinal Imbalance ≤ 10%	PASS
	Weight Measured vs Predicted	Weight Measured [Tons]	34.09	Weight Predicted [Tons]	34.46	Weight Difference [%]	1.07%	Tolerance [%]	1.62%
M3	Balance across front and rear bogies	Front Bogie [Tons]	17.84	Rear Bogie [Tons]	17.84	Longitudinal Imbalance [%]	0.00%	Criteria Longitudinal Imbalance ≤ 3%	PASS
	Weight Measured vs Predicted	Weight Measured [Tons]	35.68	Weight Predicted [Tons]	35.90	Weight Difference [%]	0.61%	Tolerance [%]	1.86%
M2	Balance across front and rear bogies	Front Bogie [Tons]	18.65	Rear Bogie [Tons]	17.97	Longitudinal Imbalance [%]	1.86%	Criteria Longitudinal Imbalance ≤ 3%	PASS
	Weight Measured vs Predicted	Weight Measured [Tons]	36.62	Weight Predicted [Tons]	37.06	Weight Difference [%]	1.20%	Tolerance [%]	1.37%
M1	Balance across front and rear bogies	Front Bogie [Tons]	18.62	Rear Bogie [Tons]	18.13	Longitudinal Imbalance [%]	1.33%	Criteria Longitudinal Imbalance ≤ 3%	PASS
	Weight Measured vs Predicted	Weight Measured [Tons]	36.75	Weight Predicted [Tons]	36.87	Weight Difference [%]	0.31%	Tolerance [%]	1.37%
M4	Balance across front and rear bogies	Front Bogie [Tons]	17.86	Rear Bogie [Tons]	17.91	Longitudinal Imbalance [%]	0.14%	Criteria Longitudinal Imbalance ≤ 3%	PASS
	Weight Measured vs Predicted	Weight Measured [Tons]	35.77	Weight Predicted [Tons]	35.95	Weight Difference [%]	0.50%	Tolerance [%]	1.36%
TC1	Balance across front and rear bogies	Front Bogie [Tons]	18.54	Rear Bogie [Tons]	15.47	Longitudinal Imbalance [%]	9.03%	Criteria Longitudinal Imbalance ≤ 10%	PASS
	Weight Measured vs Predicted	Weight Measured [Tons]	34.01	Weight Predicted [Tons]	34.42	Weight Difference [%]	1.20%	Tolerance [%]	1.82%
TOTAL TRAIN		Measured Weight	212.92	Predicted Weight	215.9726	Criteria Measured Weight ≤ Predicted Weight			

18

Name	Department	Qualification	Test Approval	Signature	Date
Davhana Nkh		End of cycle EPU manager		ADD	24/03/2024